

12/20/20
J.E.

2nd and Final Bill

X

N/w -
1 Const. of Road from Gaurichark
Bazar, Transbormon to Jugharpur
Dakshin Tola.

2 Agv. No - 27/SB/2018-19

3 Agency - Rajeev Kumar.

4 Date of start - 17/12/18

5 Date of Completion 16/12/19

Actual Date of completion 5/3/2020

6 Rate - 0.01 % below.

1. Providing and applying
primer coats do - do all

✓ A job.

$$35 \times 25.00 \times 3.75 = 3281.25 \text{ m}$$

$$1 \times 11.00 \times 3.75 = 41.25 //$$

Continuation

Sch. ~~XIV~~-Form No. 134Sch. ~~XIV~~-Form No. 134[illegible]

Abstract of Cost

1/ Providing and fixing working bench mark V.P. No - (5)
0.995 km. @ 12911.35
per km. ————— m12847 =

2/ clearing and grubbing
2/ V.P. No - (5) 0.348 Hect.
@ 48772.70 per Hect. ————— m16973 =

3/ Const. of embankment of do
3/ all at job V.P. No (13)
2283.683 m³ @ 162.10
per m³ ————— m370185

4/ Const. of subgrade and

Continuation

$$400005 = w$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4.22 m ³ @ 5498.56					
					123204.00
28 provide of m 15 (1:2:5:5)					
31 V.P. No. (9) - 11.916 m ³					
@ 6043.26 m ³					253309.00
28 S.F.F. 100mm dia					
32 AP2 P.C.C. H-pipe					
V.P. No. (10) - 10.00 m					
@ 6939.72 m					52048.00
					69397.00
					5298341.00
					5315690.00
Less 0.01 %					530.00
					537.00
					5315158.00
Less previous payment					2451618.00
					2846193.00
					2863540.00
Sub					
12/03/20					
Sub					
05/03/20.					
all					
done					
4/19/20					