

Aggr No - 02(SBD)/2020-21
Agency :- Krishabhai Nirwan Pat.
Ltd.

Tanda Para To Belchi Rast Talu.
under NDB BRICS

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Arjuni

SUB-DIVISION

M.B No - 1361

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const ⁿ of Road and L.D.H.					
for Tandoon Se Belachhi Ram Tola					
in Ariyari Block					
Under head MMGSY (NDB)					
Package No - MMGSY-NDB-BRRP					
- 120 - Sheikhpura					
Agency - Krishabh Nirman (Pvt) Ltd.					
At Road No. 3, Sarjan Gandhi Nagar					
Kankarbagh, Patna					

Agreement No - 02 (SEB) / 2020-21					
Date of Commencement - 20.08.2020					
Date of Completion - 19.08.2021					
Date of Entry - 10.02.2021					
Date of Measurement - 9.2.2021					

E/W Calculation for Proposed Flexible Pools				
CH	differential length	C/S area	Mean C/S Area	Volume m ³
0	—	1.25	—	—
50	50	1.10	1.17	58.75
100	50	1.35	1.22	61.25
150	50	1.25	1.30	65.00
200	50	1.50	1.375	68.75
250	50	1.50	1.50	75.00
Continuation				328.75

C.D. 2

328.75

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.P. Rs. 6197					254.00
(22/40) filling joint sealing item 19/40 VTMB					
P/16 - 30.0m @ Rs. 37.00					
					= Rs. 1110.00
(23/41) Parapet in RCC M15 (1:2:5)					
Plain/RCC item 20/41 VTMB					
P/17 - 7.92m ³ @ Rs. 5443.75					
					= Rs. 43115.00
(24/42) Weepholes item 2/42 VTMB					
P/17 - 68.0 nos @ Rs. 120.21					
					= Rs. 8174.00

Total Rs. 62496.53.00
Less Previous Payment (-) Rs. 4145262.00
Vide Vn. No - 02 dt 28.01.2021
Rs. 2104391.00

Cash
17/2/21

(Signature)
10-02-2021
JE, Ariyari

Material statement

E/W = 1981.25 m³
Stone aggregates = 1188.79 m³
Sand = 511.00 m³

(Signature)
10-2-2021
JE, Ariyari

Continuation