

Sch. XLV-1					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: - Construction and maintenance of road from 2.00 RD Nahar Road to Tinkharparka Road					
Name of Agency: - Trimurti Engineers and Traders Private Limited.					
Agreement No: - 190 SBP/2019-20					
Agreement Amount - 15965882.00					
Date of Commencement - 09/08/2019					
Date of Completion (stipulated) - 08/08/20					

Actual Date of Completion: 30/12/2020

① ①③ p/v bench mark p/11925					
all complete job.					
2.00 NOS OVT MBP-30 SL ①⑤					
@RS 4917.73/Each Rs. 9835.46					
②③ p/v reference p/1192 all					
complete job.					
6.00 NOS OVT MBP-30 SL ①⑥					
@RS 2267.49 Each Rs. 13604.94					
② 2 p/v clearing & grubbing					
Road land all complete job					
1.02 Hect OVT MBP-30 SL ②					
@RS 49739.47/Hect Rs. 50734.26					

Continuation C.O. 74174.66

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
(40) 36 Dismantling of cement mortar all complete job.			B.F.	10514720.24
49.50 m ³ of TMBP-35 SI			(24) 36	
@ RS. 228.40 / m ³			RS.	11305.80
			RS.	10526026.04
Less for 10 % below as per agreement			RS.	9473423.44
			say RS.	9473423.00
Less for previous payment				
Y TMBP-20, 29, 36			RS.	6079475.00

payable RS. 3393748.00

Work has been completed as per estimate and specification.

~~RP~~
30-12-2020

J.E.

Bannankhi

~~ced~~
M. D.
20/02/21