

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction and maintenance of Road from Bajrangbali Chowk to yadav tola via Rampur. (Harami under MMGSY (ST))					
Agency: - Pramod Kumar.					
Agreement No: - 201 SBD/2019-20					
Agreement Amount: - 10310045.00					
Date of Commencement: - 9/10/2019					
Date of Completion: - 8/10/2020					
Actual Date of Completion: - 30/09/2020					
①					
1. P.V. & Fixing of working bench mark pillar all complete job					
2.00 Km OVT MBP-27 SL ①					
@RS 5150.68/Km RS. 10301.36					
②					
2. P.V. & Fixing of working Reference pillar all complete job					
4.00 Km OVT MBP-27 SL ②					
@RS 2353.85/Km RS. 9415.40					
③					
3. Clearing and grubbing 2000 land all complete job.					
0.84 Hct. OVT MBP-28 SL ③					
@RS. 49739.47/Hct RS 41781.15					
Continuation C.O. 61497.91					

~~cap~~
~~M. 2~~
~~20/2/2~~