

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- const and maint of					
Road from Pakka road panchayat					
to musko kula					
Name of Agency:- Trimurti Engineering					
and traders private Limited					
Date Agreement No:- 1925 RD/2012-20					
Agreement Amount:- 1573838700					
Date of commencement:- 09-08-2012					
Date of completion:- 08-08-2020					
Actual date of completion:- 30-12-2020					
①					
100) PIV fixing of bench mark					
Pillars all complete Job					
3 NOS GVT MBP - (37) SL - ①					
②					
100) PIV fixing of working					
reference pillars all					
complete Job					
3 NOS GVT MBP - (37) SL - ①					
③					
2 PIV clearing & grubbing					
road land all comp. Job					
1.435 Hect GVT MBP - (37) SL - ②					
0.034 : : : P - (45) SL - ①					
1.462 Hect					
④					
2 EXCAVATION in soil in road					
land all complete Job					
152.99 M ³ GVT MBP - (35) SL - ③					
⑤					
2 R.S. 182.01/m ³ RS = 12546.71					
Continuation C.O. RS = 118426.12					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	RS = 1517		1518.56
			RS = 1517		1518.56
Less for 10% below as per					
			aggrement (-) RS = 1517		151.86
			RS = 13654		366.70
			Say RS = 13654		367.00
Less for previous payment					
VTMBP - 25,36,44					
			(-) RS = 849		0997.00
			payable RS = 5163		370.00
work has been completed as					
per estimate and specification					

~~PFD
 30-12-2020~~

~~F.E.~~

Barmanahi

20/12/24
 20/12/24