

MMSY & EN

RAJOUN-1915

Schedule XLV From N.134.

P.W.D.

Anuj Kumar

Banded South to Banded.

DIVISION

SUB DIVISION

MEASUREMENT BOOK

2nd on 12

Sch. XLV- Form No. 134

Sch. XLV- Form No. 134					Contents or area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work: Construction with five year maintenance of road from Gander South to Gander under mmhsy (MEN)					
Agency: Anur Kumar, Shivpur Colony, Jagdishpur, Bhagalpur.					
Agreement no:- 67 SBD/2019-2020					
Date of work order: 01-01-2020					
Date of Completion: 31-08-2020					
Date of time relaxation as per Covid-19: 15.10.2020					
Date of actual Completion: 10-10-2020					

providing wbm 14-17 with well graded materials etc all complete.

C.C portion:-

$$2 \times \frac{1}{2} \times 6.00 \times 1.20 \times 0.075 = 0.27 \text{ m}^3$$

$\frac{2}{7}$ Construction of unreinforced C.C pavement with m30 grade mix etc all complete.

$$2 \times \frac{1}{2} \times 6.00 \times 1.20 \times 0.160 = 0.58 \text{ m}^3$$

Ans

$$1 \times 6.00 \times 2.75 \times 0.160 = 2.60 \text{ m}^3$$

$$4.18 \text{ m}^3$$

$\frac{3}{8}$ Laying brick soling on edge over etc all complete.

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
12/19 providing two coat painting on parapet wall / black & white strips / etc 9/11 Complex.					
vide TMBP - item no - 8					
Qty 40.96m ² @ Rs 104.70					Rs = 4289.10
20/20 providing back filling in foundation etc 9/11 Complex					
vide TMBP - 8 item no - 09					
Qty = 12.078m ³ @ Rs = 493.70					Rs = 5962.10
					Rs = 4557366.1
					Rs = 455727.12
					4101629.10

less 1st on old payment Rs = 3525600.00

total Rs = 576099.10

R
11.12.2020

A
11.12.2020
AB

CP

130/12/2020

Statement of material

1. coarse sand = 1.05 m³

= 1.77 m³