

प्रमाणित किया जाता है कि इस
मापी सुरति में मशीन द्वारा अंकित
पृष्ठ से 100 रु 100 से ली गई
अंकित है। इसे श्री रामलाल
प्रसाद सिंह पादव सहायक अभियंता
आवर ममल रड्ड के नाम
से निर्गट किया जाता है।

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)
ग्रामपंचायत
25-4-19

Sch. XLV-Form No. 134

बिहार शासीन DIVISION
आवर ममल रड्ड SUB-DIVISION

Measurement Book

No. 2847

Name of officer

श्री रामलाल प्रसाद सिंह

पादव सहायक अभियंता आवर ममल रड्ड

Date of first entry 11/04/2020

Date of last entry

INDIA MORE DIAMETER
EXCESSIVE FILING

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c Bill					
Name of work	Construction of Road				
from Bihari Nigay Road	Near				
Pokhra to Bagunder Buzha village					
Head - M/1654	General				
Agency - Ramesh Kumar					
At - Beshwar, Islampur, Malda					
Agreement No - SBD-08/2019-20					
Agreement Rate - 10% Below of Bof Rate					
Agreement Amount - Rs 2018598-00					
Date of work start - 03/08/2019					
Date of Completion - 02/05/2020					
Date of Actual Completion - 05/9/20					
Date of measurement - 05/9/20					
(1) Providing and fixing of					
working benchmark Pillars					
- - - all complete job					
Qty wide TM B Page 17 =	0.30 Km				
(2) Clearing and grubbing					
road land - all					
Complete job					
Qty wide TM B Page 17 =	0.17 Hec				
(3) Construction of embankment					
with 1000 m lead - all					
Complete job					
Qty wide TM B Page 17 =	270.19 m ³				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① Providing and fixing of working benchmark pillars — all					
Complete job					
Qty vide TMB Page 22 = 0.30 Km					
@ Rs 13140.39/Km					394250
② Clearing and grubbing dead land — all complete job					
Qty vide TMB Page 22					
= 0.17 Hectare					
@ Rs 49732.47/Ha					8505.12
③ Construction of embankment with 1000 m dead — all					
Complete job					
Qty vide TMB Page 22 = 270.19 m ³					
@ Rs 192.93/m ³					52128.17
④ Construction of Subgrade and earthen shoulder — all					
Complete job					
Qty vide TMB Page 23 = 482.98 m ³					
@ Rs 230169/m ³					111419.20
⑤ Construction of GSB — all complete job					
Qty vide TMB Page 23 = 94.07 m ³					
@ Rs 1906.44/m ³					179339.10

Continuation

Rs 355333.10

[illegible]