



प्रमाणित किया जाता है इस मापी  
पुस्तिका में मशीन द्वारा अंकित  
पृष्ठ 1 से 100 तक (एक सौ) पृष्ठ  
अंकित हैं जिसे श्री विनोद कुमार  
सहायक अभियन्ता अवत प्रमण्डल  
बिहार शरीफ के नाम से निर्गत  
किया जाता है।

  
कार्यपालक अभियन्ता  
ग्रामीण कार्य विभाग, कार्य प्रमंडल  
बिहार शरीफ (नालन्दा)  
राम प्रसाद  
12-2-19

Re-issued to MB Sr  
Arvind Kumar, JE, Bihar  
Sharif

  
12/2/19

Sch. XLV - Form No. 134

बिहार शरीफ DIVISION  
अवत प्रमण्डल बिहार शरीफ SUB-DIVISION

## Measurement Book

No. 2807

Name of officer श्री विनोद कुमार सहायक

अभिियन्ता अवत प्रमण्डल बिहार शरीफ  
Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

## Sch. XLV-Form No. 134

| Particulars                 | Details of actual measurement                          |    |    |    | Contents of area     |
|-----------------------------|--------------------------------------------------------|----|----|----|----------------------|
|                             | No.                                                    | L. | B. | D. |                      |
|                             | Work and Final Bill                                    |    |    |    |                      |
| Name of work: -             | Const of road from                                     |    |    |    |                      |
|                             | Mahalapar - Tetraoan - Chats                           |    |    |    |                      |
|                             | Path to Kagalpur under                                 |    |    |    |                      |
|                             | MNSH in Biharsah Block                                 |    |    |    |                      |
| Agency: -                   | Abhilekh Arund.                                        |    |    |    |                      |
| Agreement No -              | 05 SBD/2019-20                                         |    |    |    |                      |
| Date of Start -             | 03-08-2019                                             |    |    |    |                      |
| Date of Completion -        | 02-05-2020                                             |    |    |    |                      |
| Actual date of Completion - | 22/01/21                                               |    |    |    |                      |
| (1)                         | Providing and Kind                                     |    |    |    |                      |
|                             | of working Bench marks                                 |    |    |    |                      |
|                             | - as per tech. sp.                                     |    |    |    |                      |
|                             |                                                        |    |    |    | 0.40 km              |
| (2/6)                       | Const of Sub-grade                                     |    |    |    |                      |
|                             | and Center Shoulder                                    |    |    |    |                      |
|                             | - as per tech. sp.                                     |    |    |    |                      |
|                             | $1 \times 30.0 \times \frac{50+5.9}{2} \times 0.30 =$  |    |    |    | 49.05 m <sup>3</sup> |
|                             | $1 \times 16.0 \times \frac{5.0+4.5}{2} \times 0.30 =$ |    |    |    | 22.80 m <sup>3</sup> |
|                             |                                                        |    |    |    | 72.85 m <sup>3</sup> |
| (3/7)                       | Const of granular                                      |    |    |    |                      |
|                             | Sub-base by Bounding                                   |    |    |    |                      |
|                             | well graded material                                   |    |    |    |                      |

Continuation

## Sch. XLV-Form No. 134

| Sch. XLV-Form No. 134                                              |                               |    |    | 20 | Contents of area |
|--------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
| Particulars                                                        | Details of actual measurement |    |    | B. | D.               |
|                                                                    | No.                           | L. | B. |    |                  |
| ABSTRACT OF COST                                                   |                               |    |    |    |                  |
| (1) PIV and during working bench marks - 1 each                    |                               |    |    |    |                  |
| 0.40 KM vide TMB Page (24)                                         |                               |    |    |    |                  |
| @ Rs 1282020 w/km - R                                              |                               |    |    |    | 514820           |
| (2) clearing & grubbing road land - 1 each                         |                               |    |    |    |                  |
| 0.179 Hq vide TMB Page (24)                                        |                               |    |    |    |                  |
| @ Rs 49739.14/ha - R                                               |                               |    |    |    | 890300           |
| (3) Cost of embankment material obtained from borrow pits - 1 each |                               |    |    |    |                  |
| for 1000 m load                                                    |                               |    |    |    |                  |
| 537.195 m vide TMB Page (25)                                       |                               |    |    |    |                  |
| @ Rs 192293/m - R                                                  |                               |    |    |    | 1036420          |
| (4) for 100 m load                                                 |                               |    |    |    |                  |
| 53388 m vide TMB Page (25)                                         |                               |    |    |    |                  |
| @ Rs 149247/m - R                                                  |                               |    |    |    | 797920           |
| (5) Cost of Sub grade and earthen shoulder - as per tech. M.       |                               |    |    |    |                  |
| 408.08 m vide TMB Page (16)                                        |                               |    |    |    |                  |
| 71.85 m vide TMB Page (19)                                         |                               |    |    |    |                  |
| 67.03 m vide TMB Page (23)                                         |                               |    |    |    |                  |
| 548.96 m                                                           |                               |    |    |    |                  |
| @ Rs 23069/m - R                                                   |                               |    |    |    | 12664020         |
| Continuation                                                       |                               |    |    |    | R 25231120       |

| Particulars              | Details of actual measurement |          |    |        | Contents of area |
|--------------------------|-------------------------------|----------|----|--------|------------------|
|                          | No.                           | L.       | B. | D.     |                  |
|                          |                               |          | 28 | R 17.  | 49 863 m         |
| Less 10% below as per    |                               |          |    |        |                  |
| Agreement                |                               |          |    | R 1.   | 74988 m          |
|                          |                               |          |    | R 15.  | 748772 m         |
| Deduct Privious B5 Namet |                               |          |    |        |                  |
| Whe TMB last 177         |                               |          |    | R 12.  | 78957 m          |
|                          |                               |          |    | R 3.   | 45920 m          |
|                          |                               | Almar    |    | Ry     |                  |
|                          |                               | 22/01/21 |    | 4/2/21 |                  |
|                          |                               | 2-B      |    | AB     |                  |

Continuation