

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on H/C B.M.</u>					
* Name of work; cons. of road					
from Rameshwar Prasad to					
Harishwar Thakur under					
masonry (length - 1.960km)					
* Agency; Vi Karh Pathak					
* Aggr No: 86/2020-21.					
* Aggr value - 1,31,92,438/-					
* Rate - 0.05% below					

* Date of Commence - 13/05/20				
* Date of completion - 12/5/21				
* Date of Entry - 18.12.20				

<u>Measurement</u>				
1/1) Cons of benchmark and				
reference pillars				1.960km
2/2) Cons of reference pillars				
				1.960km
3/3) Clearing & grubbing				
Road land by manual				
land up to 100m				

Continuation

Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of reference & working bench marks					
do do all comp					
QVTMBP (4) = 1.98 Km					
@ RS 10245.34/Km					RS 200920.00
2) Const. of reference pillar					
do do all					
QVTMBP (4) = 1.960 Km					
@ RS 10489.72/Km					RS 20509.00
3) Clearing & grubbing road land					
do do all					
QVTMBP (4) = 0.59 Hwt					
@ RS 51133.56/Hwt					RS 30169.00
4) Const. of Embankment					
1000m do all					
QVTMBP (5) = 594.93 m ³					
@ RS 174.94/m ³					RS 104077.00
5) Const. of Embankment					
1000m land do all					
QVTMBP (5) = 1388 m ³					
@ RS 58.70/m ³					RS 81481.00
6) Excavation of roadway					
cutting do all					
QVTMBP (5) = 197.36 m ³					
@ RS 74.16/m ³					RS 14636.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7) Const. of GSR grade & do all comp					
QVTMBP(5) = 587.35 m ³					
@ Rs 2854.02/m ³					Rs 1664893.00
8) P.V. laying & spreading WBM G-3 do all					
QVTMBP(8) = 275.63 m ³					
@ Rs 3555.19/m ³					Rs 979917.00
9) Const. of un-rubberized PCC m25 grade do all					
QVTMBP(8) = 300 m ³					
@ Rs 7023.32/m ³					Rs 2106996.00
10) Const. of subgrade & F/shoulder do all					
QVTMBP(8) = 599 m ³					
@ Rs 176.58/m ³					Rs 105771.00
Total -					5128561.00
Add 12% GST	(+)				615427.00
Add 1% LCU	(+)				51286.00
Less 0.05% below	(-)				5795274.00
Less previous payment (-)					2186447.00
Net					3608827.00
Less 0.05% below	(-)				1804.00
Net					3607023.00
18/02/2017 JE					

Continuation

Net - 3605929.00