

पान 65: 8c

प.ब.नं. 3302

Schedule XLV-Form No. 134

प.ब.नं. 3302/2020-21
DIVISION

SUB-DIVISION

Measurement Book

प.ब.नं. 3302

2nd on A/c bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H/W - Construction of Road					
from Kishunpur					
Kateshar Path me Dincrai					
(Makampura) ke Ghar to					
Dharun mahato ke Ghar					
tak under MMGSY (SC)					
at block Jhalpur,					
N/Ageing - Sri Rajbhushan Singh					
Agg. No - 38/SB/2020-21					
Date of start - 17.07.2020					
Date of Completion - 16.07.2021					
Date of measurement - 20.02.2021					

Items of work.

- ① construction of Un-reinforced plain cement concrete Pavement as per technical specification.

1x	30.00 m	x 3.750 m	x 0.160 m	= 18.00 m ³
1x	15.00 m	x 3.75 m	x 0.160 m	= 9.00 m ³
1x	10.00 m	x $\frac{3.250 + 2.80}{2}$ m	x 0.160 m	= 4.84 m ³
3x	30.00 m	x 3.75 m	x 0.160 m	= 54.00 m ³
1x	15.00 m	x 3.60 m	x 0.160 m	= 8.64 m ³
1x	30.00 m	x 3.75 m	x 0.160 m	= 18.00 m ³
1x	21.00 m	x 3.75 m	x 0.160 m	= 12.60 m ³
1x	30.00 m	x 3.75 m	x 0.160 m	= 18.00 m ³

Qty 40 = 143.08 m³


Continuation

Abstract of Cost.		
1.	Plr & fixing of working Benchmark pillars.	
	0.960 Km, vide TMBP-4	
	(a) Rs 3624 = 66/Km - B	3480 = 0
2	Plr & fixing of reference pillars.	
2	0.960 Km, vide TMBP-5	
	(a) Rs 1671 = 20/Km - B	1604 = 0
3	clearing & grubbing of road land.	
	0.444 Hect, vide TMBP-5	
	(a) Rs 5133 = 76/Hect - B	22,703 = 0
	c/o B	27,787 = 0

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				4 F, RS	27,787.00
$\frac{4}{8}$ Construction of embankment					
with a lead upto 100m.					
336.37 m ³ , vide TMBP-5					
(a) Rs 175.22/m ³ — Rs					58,939.00
$\frac{5}{9}$ Construction of embankment					
with a lead upto 100m.					
181.13 m ³ , vide TMBP-5					
(a) Rs 141 = 14/m ³ — Rs					25,568.00
$\frac{6}{7}$ Box cutting - Excavating					
for road way in soil					
using manual work					
59.98 m ³ , vide TMBP-5					
(a) Rs 74 = 16/m ³ — Rs					4,448.00
$\frac{7}{16}$ Construction of granule					
Sub-base by providing					
well graded material.					
62.93 m ³ , vide TMBP-6					
(a) Rs 2922 = 27/m ³ — Rs					1,83,930.00
$\frac{8}{17}$ Plv, turning & spreading					
& Compacting of WBM-3					
262.03 m ³ , vide TMBP-6					
(a) Rs 3554 = 57/m ³ — Rs					9,31,404.00
$\frac{9}{29}$ Plv & dressing of typical					
mmcsy in final, subgrade					
with 10% C.S.O.					
02 Nos, vide TMBP-6					
(a) Rs 10857 = 65/No — Rs					21,715.00

Continuation 40 Rs 12,53,788.00

Less Previous Payment (Rs)	12,62,322.00
Net Payable Amount, Rs	24,87,064.00
(Rupees Twenty four Lakh, Eighty seven thousand & sixty four) only.	
 Manoj Kumar (J.E)	

Scanned with CamScanner