

Measurement

Name of work -

Situation of work - 1

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four Lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road - Chano Chhapa					
Gangi Chhapa to Bhatauli					
Manzoor Roma ni ghar					
in Minapur, block under					
mm 654 (SC).					
Agency - Randhir Kumar					
village - Balak Lachhi,					
Minapur, Muzaffarpur					
Agreement no. - MM654/SBD-44/2018-19					
Date of work order - 21.12.2018					
Date of completion - 20.09.2019					
Time extension granted upto 31.9.20					

Setting out -

① const. of reinforcement and working benchmark

$$5 \times 30.00m = 150.00m$$

$$1 \times 10.00m = 10.00m$$

Gap of disputed land - 130.00m

$$22 \times 30.00m = 660.00m$$

$$1 \times 6.00m = 6.00m$$

$$= 826.00m$$

$$= 0.826ha$$

② const. of reinforcement pillars

$$5 \times 30.00m = 150.00m$$

$$1 \times 10.00m = 10.00m$$

Gap of disputed land - 130.00m

$$22 \times 30.00m = 660.00m$$

$$1 \times 6.00m = 6.00m$$

$$= 826.00m$$

$$= 0.826ha$$

③ S/F/F MM654 project

Continuation
Sign board -

= 1 Nos. X

Schedule XLV-FORM No. 134

27

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 55,18,371-00

(25) PIV Slipper NP3

Hence pipe of 1000 mm
dia in single row -
15.00 m net P- (9)
@ Rs 4346 = 24/m

Rs 65,194-00

(26) Laying bedding

with sand filling
7.14 m³ net P- (9)

@ Rs 409 = 26/m³

Rs 2927-00

(27) Filling in foundation

benton with local

sand filling -

15.28 m³ net P- (9)

Rs 6264-00

(28) PIV Btw in cm(0:3)

in parapet -

2.88 m³ net P- (9)

5.76

@ Rs 6761 = 208/m³

Rs 38944-00

(29) PIV Plastering

with cm(0:4) -

60.48 m² net P- (9)@ Rs 210 = 86/m²

Rs 12753-00

Rs 56,444,53-00

Less previous payment

up to P- (9) Rs 41,92,506-00

Continuation

19.02.2021

DE

CDP

Ad 19/02/21
TM ✓ AK