

प्रमाणित किया जाता है इस मापी
पुस्तिका प्र मशीन से छपे 10/00
(एक से) प्रकृत संकित है जिसे श्री
अशोक कुमार सहायक अभियंता अका
प्रमोडन सरमेरा के नाम से निर्गत
किया जाता है।

14/12/18

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमोडन
बिहार शरीफ (नालन्दा)
राप्रमोडन
14-12-18

Re-issued to MB Mr. Mujib
Ahmed, JE, Samnera,

14/08/19
MC

Sch. XLV-Form No. 134

बिहार शरीफ

DIVISION

अका प्रमोडन

SUB-DIVISION

Measurement Book

No. 2779

Name of officer श्री अशोक कुमार

सहायक अभियंता अका प्रमोडन सरमेरा
Date of first entry

Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5 th An A/C bill					
Name of work - Const ⁿ of road from Husena Bagha more to Husena Bagha.					
Agency - M/s Puja Construction					
Agreement No. - SBD-30/2019-20					
Work started date - 13/07/2019					
Date of completion - 12/06/2020					
Actual date of completion - 11/06/2020					
Measurement - NIL					
Abstract of cost					
(1/1) Branding and fixing of working benchmark pillars do do all complete					
0.98 km vide MB Pg No. - (29)					
@ Rs 13497=00/km — Rs 13227=00					
(2/2) Cleaning and grubbing road land do do all complete					
0.58 Ha vide MB Pg No. - (29)					
@ Rs 49739=47/Ha — Rs 28849=00					
(3/3) Const ⁿ of embankment with material obtained from borrow pits with a lift upto 1.5m with					
Continuation					
					Rs 42076=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF=BS337433=00
19 23) Handling and laying of hot applied thermoplastic compound with road marking do do all complete					
74.60 m ² wide MB Pg No. - (53)					
@ Rs 850 = 93/m ² -					Rs 80498 = 00
20 24) Providing and fixing of typical information sign board with 'LOCO' do do all complete					
2.00 nos. wide MB Pg No. - (53)					
					Rs 5439668 = 00
					less 10% below (→) Rs 53967 = 00
					Rs 4895701 = 00
					less previous amount (→) Rs 4092564 = 00
					Rs 803137 = 00
05/11/20 J.E					Rs

Continuation