

पंचायत कार्य प्रमण्डल, बाँका-२

MMBSY (GEN)

Handbook XIV Form N.134.

1864

Pachla to Nigrao Buisy Road

P.W.D.

DIVISION

SUB-DIVISION

Bhusan. Padan 2199

MEASUREMENT BOOK

Attested

22/01/2024

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

3rd and final Bill

Name of work - Construction of Road from Dasdeh to Tughara P.M.G.S.V. Road.

Agency - Bhushan Yadav.

Ag. No. - 18 S.B.D 2049-2020

Date of start - 03-09-2019

Date of Comp - 02-06-2020

As Covid-19 - 12-07-2020

Situation of work - Work Completed
Date of measurement - 15/7/20

(1) Granular Sub-base with

W.P. graded material - Cr II - do

B.T Extra width -

8x	3.20x	0.20	=	5.12 m ³
9x	1.80x	0.20	=	3.24 m ³
Total =				8.36 m ³

Less - 8.10 m³

(2) Bonding and laying of R.C.C.

Comp - do

B.T

8x	3.20x	0.075	=	1.92 m ³
9x	1.80x	0.075	=	1.21 m ³

Total =				3.13 m ³
Less -				3.81 m ³

C.C.P

Extra width - 9x 1.80 x 0.075 = 1.21 m³

Length 2x 3.75 x 0.075 = 0.56 "

Total =				1.77 m ³
Less -				1.69 m ³

(Continuation)

(13)

24/11 P/V GSB Grtll in road.
curb bank & Comp. jvs.

Sch. XLV- Form No. 134

112. Particulars	Details of actual measurement	Contents or area
1.125 m ³ GSB	No. of P- (8) Item (11)	
113.625 m ³	@ 2203.133 / m ³	250353=00
Qty P- (8)	- 57.04 m ³	
	@ 6645 = 62 / m ³ =	3391922=00

24/27	Brickling and laying Rec MP	
34 vone Peto - do -		
Qty P- (8)	- 15.00 m	
	@ 3288 = 55 / m ³ =	52825=00

25/28	Brickling Pinky w/f (113) on	
border w/f - do -		
Qty - P- (15)	- 63.95 m ³	
	@ 60 = 95 / m ³ =	38982=00

26/29	Painting on Prop & wall -	
- do -		
Qty P- (15)	- 44.28 m ²	
	@ 104 = 70 / m ² =	43222=00

27/30	Filling in foundation form	
chms - do -		
Qty P- (8)	- 11.63 m ³	
	@ 493 = 70 / m ³ =	57662=00
	5174548 = 00	4924195=00
	517455 = 00	
Below As per Ag - 10% =	(-) 4924195=00	
Previous Payment	4657093=00	4431776=00
1st Ac Bill -	(-) 1907246=00	
2nd Ac Bill -	(-) 1800000=00	
	=	724530=00
		949847=00

15/12/2021
15/12/2021
(Continuation)
28/07/2022

Attested
27/01/2022