

1st on Bill

1

Name to work

Situation of work

Agency by which work is executed

Date of measurement

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No	L	R	D	

Name of work - Const. of Road from Garaha
 Sahu Tol to Garaha Paswan
 Tol under masonry (S.C.)

Agency: Indradoo Prasad, Kasonchak
 Hasan Chak, Patna, Bihar Pin -
 803214.

Agreement No - 69 SABD/2020-21

Agreement value Rs 94,50,655.00

Date of Commence - 05-10-2020

Date of Completion - 04-10-2021

Rate: - 2.02% below

Date of Measurement - 08/02/21

~~Const. of~~ Road work

(1) Setting out, pro & fixing at
 working. B & Pilling etc.
 — do. — all complete job

10 Nos

10 Nos

(2) Cleaning & grubbing of Road

Land. do. do. — all complete job

2x10x 30m x 1.70 = 1020.00 m²

2x12x 30m x 1.75 = 1260.00 m²

2x 9x 30m x 1.80 = 972.00 m²

Continuation

20 3252.00 m²

Abstract of Cost

1st on Bill

5

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 Pool fixing working Bm & pillar					
—d—d— all complete job					
P-01	10 Nos	2442.98/m			24430.00
2/2 clearing & grubbing of Road land					
—d—d— all complete job					
P-01 202.	0.42 Hec	51133.76/Hec			21,476.00
3/5 Const of Embankment with load					
1000m d—d— all complete job					
P-02 004-	458.40m ³	@ 175.22/m ³			80,321.00
4/6 Const of Embankment with load					
100m d—d— all complete job					
P-02 004-	1833.60m ³	@ 140.13/m ³			2,56,942.00
5/7 Const of Sub-grade & shoulder					
—d—d— all complete job					
P-02 004	508.00m ³	@ 176.86/m ³			89,845.00
6/8 Const of G.S. Pgs. 2 with 8m 2					
CU d—d— all complete job					
P-02,	810.00m ³	@ 3046.84/m ³			24,67,940.00
7/21 Pool fixing Logo of mm GSY & Gitan					
600m d—d— all complete job					
P-02,	02 Nos	@ 10743.29 each			21,487.00

Continuation

Total Rs 29,62,441.00

Continuation