


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of road & CD work for Bikel Ladigama to Madhubani-Purpi Path in Benipatti Block under MR.					
N/A:- Ground Thar Shrinagar Benipatti					
Agg. NO:- 71 MB D/19-20					
D.O.S:- 25.01.2020					
D.O.C:- 24.01.2021 As per Agg.					
Date of Entry:- 15.12.2020					
Record Entry					
Measurement					

① P/F RCC M15 Grade K.M. Local stone of standard design as per design --- tech. specs.					
(i) K.M. stone					
					3.00 Nos.
(ii) 200 m. stone					
					12.00 Nos.
② P/F of Retro reflectrised traffic sign providing and erecting direction and place Identification board.					
----- as per tech. specs.					
$2 \times 1.20 \times 0.800 = 1.920 m^2$					
					

Continuation

Continuation

Handwritten signature: 15/12/2020 JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F.Rs = 62,11,623 = 00
(14/54)					Planting of trees by the road side in 0.60 m dia. holes
					Qty vide TMB P.No. (16)
143.00	@ Rs	800.30/Each	Rs =	114,443 = 00	
(15/55)					Road marking with hot applied thermoplastic compound
					Qty vide TMB P.No. (2)
570.00	@ Rs	735.40/m ²	Rs =	419,782 = 00	

(16/56)					P&f of typical MMSY information sign board --- tech-spec.
					Qty vide TMB P.No. (12)
2.00	Nos.	@ Rs	11162.38/Each	Rs =	22325 = 00
				Rs =	67,67,569 = 00
	Add GST @ 12%	Rs =	8,12,108 = 00		
	Add 4/c @ 1%	Rs =	67,676 = 00		
				Rs =	76,47,353 = 00
	Less 0.05% below (-)	Rs =	3824 = 00		
				Rs =	76,43,529 = 00
	Less for prev. pay (-)	Rs =	71,35,798 = 00		
				Rs =	5,07,731 = 00

15/12/2020
JE

Continuation
AE