

SHIVALA TOLA TO SHATBEHARI PURAB-
TOLA.

MMGSY-

Measurement Book

Schedule XLV-Form No. 134

R.W.D. KATHAR. DIVISION

SAMELI SUB-DIVISION
(NO-2054)

SURAS KUMAR RAY

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work! - Const. and maintenance of road from Shethbetari Shivalu to Shethbetari Purab to under NIMSY (sc) in Sameli Huk					
Name of Agency! - Suraj Kumar Ray (Singhaya Basti, Purnea)					
Agreement No! - 37/SAD/2020-21					
Date of commencement! - 8/8/2020					
Date of completion! - Work-in-progress.					
Abstract of cost					

Date of entry! - 8.1.2021					
1/1.	Plr 2 fixing of working benchmark pillars & reference pillars				
	Qty vide TMBP-1				
	i.e Qty = 0.6 Km				
	② 81344.12 / Km = 13163.0				
3/2.	clearing & brushing of road land				
	Qty vide TMBP-2				
	i.e Qty = 0.21 Ha				
	② 51168.74 / Ha = 10745				
	C/O = 23914				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P. =	29914
3/3.	Box cutting - Excavation for roadway in soil using manual means for carrying of cut earth				
	Qty vide TMB P-2				
	2-c Qty = 45.0 m ³				
	@ 126.33/m ³ = 5684				
7/4	Const. of embankment with approved material deposited from road				
	cutting				

	Qty vide TMB P-2				
	2-c Qty = 27.0 m ³				
	@ 29.57/m ³ = 798				
5/6.	Const. of embankment with material obtained from borrow pits with a lead up to 1000 m				
	Qty vide TMB P-3				
	2-c Qty = 882.15 m ³				
	@ 175.22/m ³ = 154570				
6/2.	Const. of LSB hr = 7 by well graded material spreading in uniform layers of				

Continuation C/c = 190966

