

AGREEMENT NO:- 59/MMGSY(SC)/SDD/2020-21

Schedule XLV-Form No. 134

CH OF WORK:- PMGSY LO21 MAUJIGACHH TO
TO LATGACHH IN THAKURGANT BLOCK

RWD(WD) KISHANGANT-2 DIVISION

THAKURGANT SUB-DIVISION

MB NO:- 1154

MEASUREMENT BOOK

NAME OF AGENCY:- M/S:- KAUSHLYA CONSTRUCTION

प्रमाणित किया जाता है कि इस मापि पुस्त में कुल 100
(एक सौ) मुद्रित दोहरे पृष्ठ हैं। जो श्री. अजीत कुमार दास
सहायक अभियंता, ग्रा०का०वि०कार्य अवर प्रमण्डल, बिक्रि 2 गंज
के नाम से निर्गत किया जाता है।

कार्यपालक अभियंता
ग्रा०का०वि० कार्य प्रमण्डल
बिक्रि 2 गंज-2

Sch. XLV—Form No. 134

R.W.D(W3) KISHANGANGA DIVISION
THAKURGANGA SUB-DIVISION

Measurement Book

No. 1154

Name of Officer श्री अजीत कुमार दास (सहायक)

अभि. मा. मा. 16 मा. 30 प्र. टाकुरगंज

Date of first entry _____

Date of last entry _____

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		<u>1st R/A bell</u>			
(i) N/w:—	Const. of Road from				
	PMGSY LOZI Maujigachh				
	to Latgachh in Bhakuriganj				
	Block by MMGSY (SC)				
(ii) Agency:—	M/S Kaushalya				
	Construction, Patna.				
(iii) Agreement No—	59/MMGSY/SC				
	/SBD/2020-21				
(iv) Date of start—	08-09-20				

(v) Date of Completion—07-09-21

—X—

Record Entry

(1/1) Construction of Working bench mark all comp.

1159.0 M ie. 1.159 Km

(2/2) Construction of Ref. pillars/burfees all comp.

1159.0 M ie. 1.159 KM

(3/3) Clearing and Grubbing road land including uprooting wild vegetation —do—do— all comp.

 $1159.0 \times 3.0 = 3477 \text{ M}^2$

Continuation

ie, 0.3477 Ha

Say 0.350 Ha

Total
16/11/20
AK

11/12/20

Iston A/c bill

5

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ABSTRACT OF COST)					
(1/1) Const. of working bench mark pillars all comp. vide TMB Page No-(1) item No- 1/1 1.59 KM @ Rs. 3391.76/km — Rs. 3931=00					
(2/2) Const. of Ref. pillars/ bunjee all comp. vide TMB Page No-(1) item No- 2/2 1.59 KM @ Rs. 1579.28/km- Rs. 1830=00					
(3/3) clearing & Grubbing the road land all up. vide TMB Page No-(1) item No- 3/3 0.350 Ha @ Rs. 51,109.28/Ha — Rs. 17,888=00					
(4/4) Const. of embankment with ap/rd material Obtd from borrow pits with a lead up to 1000M all comp.					

Continuation

vide TMB Page No-(3) item No- 1/4
1375.886 M³ @ Rs. 134.43/M³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF - 16.2, 63, 911=00
(5/5) Const of embankment with applied material obtained from borrow pits with lead up to 100 M all up.					
					vide TMB Page No - (3)
					item No - 2/5
					917.384 M ³
					@ Rs. 151/-/M ³ Rs. 1,38,525=
(6/6) Const of subgrade and earthen shoulders with applied materials					
					all up.
					vide TMB Page No - (3)
					item No - 3/6
					2052.0 M ³
					@ Rs. 187.61/M ³ Rs. 3,84,978
(7/7) Const of granular subbase by providing well graded mat (7rd I)					
					- do - do - all up.
					vide TMB Page No - (4)
					item No - 1/7
					923.40 M ³
					@ Rs. 2453.54/M ³
					Rs. 22,65,599=
					/

Continuation

C.O - Rs. 30,53,011=00

Continuation