

F.D.R.

Schedule XLV-Form No. 134

RWD, WD, Gopalgarh-2 **DIVISION**

Sidhmalia

MBR-534
SUB-DIVISION

MEASUREMENT BOOK

Record Entry

Name to work— Motorable work in road borrow
 Situation of work— Shajhwa Bazar, PMWSY Sadak to
 Agency by which work is executed— Dhokahi Lohijarabazar
 Date of measurement— 29-12-20
 No. and date of agreement— FDR
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing brick bats filled in ditches including all cost of labour & material with all complete job -					
CH-100 M -					
$1 \times 8.00 \text{ M} \times 3.50 \text{ M} \times 0.60 \text{ M} = 16.80 \text{ M}^3$					
CH-1450 M -					
$1 \times 18.00 \text{ M} \times 4.50 \text{ M} \times 1.00 \text{ M} = 81.00 \text{ M}^3$					
$1 \times 18.00 \text{ M} \times \frac{4.50 + 3.50}{2} \text{ M} \times 1.00 \text{ M} = 93.60 \text{ M}^3$					
$2 \times 16.00 \text{ M} \times 3.50 \text{ M} \times 1.00 \text{ M} = 112.00 \text{ M}^3$					
CH-1700 M -					
$1 \times 30.00 \text{ M} \times 3.50 \text{ M} \times 1.00 \text{ M} = 105.00 \text{ M}^3$					
					408.40 M ³
29-12-20 J.E.					
Abstract of cost					
(1) Providing brick bats filled in ditches including all cost of labour & material with all complete job -					
408.40 M ³ vide T.M.B.P. ①					
408.40 M ³ @ 2412.11 per M ³ = Rs. 985,106.00					
29-12-20 J.E.					

Continuation

Sd/- Subhwalika