

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Loss Shivnagar to Maheshpur				
	Ramani Tola.				
Agency:-	Ashok Kumar Thakur				
	Kolhanta (Darrbhangsa)				
Aggr. No:-	115 SBD/20/19-20				
Aggr. Value:-	₹ 6672908 = 0				
Date of start:-	19.12.2019				
Date of completion:-	18.12.2020				
Further Measurement:-	NIL				
	Placed 08.12.2020				
	JE				
	Abstract of last				
① Construction of reference and working bench mark					
Qty vide TMB P(08)	= 1.164 KM				
	@ ₹ 4107 = 10/KM → ₹ 4781 = 0				
② Construction of reference pillar					
- do do - all complete job.					
Qty vide TMB P(08)	= 1.164 KM				
	@ ₹ 1890 = 28/KM → ₹ 2200 = 0				
③ Clearing and grubbing of road					
Land width					
Qty vide TMB P(08)	= 0.3492 Hare				
	@ ₹ 49496 = 77/Hare → ₹ 17284 = 0				
	B2A 265 = 0				

Scanned with CamScanner