

**कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिवान-2**

पत्रांक 2160 सिवान, दिनांक 29/12/20

प्रभु,

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, सिवान-2

सेवा में,

सचिव-सह-प्राधिकृत पदाधिकारी

विद्यार ग्रामीण पथ विकास एजेंसी

भूमि विकास बैंक भवन

बुढ़ गाँव, पटना।

विषय:- मुख्यमंत्री ग्राम सड़क योजना (SC) के प्रथम से कार्य के भुगतान हेतु राशि की अधिप्राप्ति

के संबंध में।

प्रति:- मधेय पत्रांक 3429 पटना/दिनांक 25.06.2015

महोदय,

उपरोक्त विषयक मुख्यमंत्री ग्राम सड़क योजना (ग्राम सड़क) का विवरणी विहित प्रपत्र में संवेदक का नाम प्राधिकार पत्र निर्गत करने एवं राशि अधिप्राप्ति हेतु प्रपत्र में भर कर समर्पित किया जा रहा है।

अतः उक्त योजना अन्तर्गत कुल राशि 560.62961 (पाँच करोड़ साठ लाख बासठ हजार नौव सौ एकसठ) रुपये मात्र का बैंक प्राधिकार निर्गत करने की कृपा की जाय। अधिव्यापित राशि का विपत्र मापी प्रतिका में आंकित है, जिसका उल्लेख विवरणी में आंकित कर दिया गया है।

अंगीकार :- 1) अधिप्राप्ति प्रपत्र

2) उपरोक्त प्रमाण पत्र।

29.12.20
2011/2
विद्यारग्राम
कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमंडल

Name of Division:- RWD, Siwan-2

RURAL WORKS DEPARTMENT MMGSY (SC) ALLOTMENT REQUISITION FORMAT

S. No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (in lacs) (11.9)	Remarks
				Length (In Km)	Amount (In lacs)	Main. Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2013	T02 Guthani Derauli Road to Bauri Bhagat Tola	Anjishnu Const.	0.85	66.48293	60.05835	2.64835	60.05834	60.05834	60.05834	0.00	
2	2013	T02 Jayjaur to Jayjaur Harizan Tola	Ravi Pratap Sahi	0.57	46.911	46.91138	0.14924	41.33836	41.0498	41.0498	0.00	
3	2013	Guthani Derauli Pich Road Chetper to Durnahar Choudhary Tola	Hadhwa Const.	3.28	234.4187	216.2826	18.13607	210.95	210.7551	210.7551	0.00	
4	2015	Babhnali Bargown PMGSY Path Chupchupwa to Manja Harizan Tola	Ravi Pratap Sahi	0.45	33.62	32.22837	1.02343	28.77401	28.77401	28.77401	0.00	
5	2015	L052 Pateji Mang to Bhitauli Path	Shri Surendar Rai	2.625	179.0996	149.1548	15.7659	152.4995	152.4995	152.4995	0.00	
6	2015	T03 Guthani Semmar Path to Tenna Bihari Bauri	Vijay Pandey	1.45	105.05513	98.10539	6.93924	94.78205	94.78205	94.78205	0.00	
7	2015	L024 Jaur Tola Khurad Path to Tarka	M/S Vidyavushni Con.	1.275	90.28497	83.6257	6.24445	83.47861	83.47861	83.47861	0.00	
8	2015	T02 to Baiti Path	Vijay Singh	1.5	100.70199	89.88679	7.68338	90.00486	90.00486	90.00486	0.00	
9	2015	Siwan Guthani Path to Gopalchak	Rajesh Kumar	1.6	116.0991	108.4198	7.64447	108.4198	108.4198	108.4198	0.00	
10	2015	Tarwan Chundaur Path to Paski	M/S Yadav Con.	2.75	198.98948	178.9308	13.87007	172.25781	172.25781	172.25781	0.00	
11	2015	Garwa Pich Road to Kurnai Harizan Tola	M/S Harshit Con.	2.1	149.05701	141.2837	5.77167	136.81441	136.81441	136.81441	0.00	
12	2015	T03 to Ruita	Narayani Con. PVT.LTD.	2.425	171.40174	165.3856	10.0553	141.65054	141.65054	141.65054	0.00000	
13	2016	T04 Siwan Radali Road to Hasiwa	M/S Kamleshwar Rai	2.05	159.35536	137.2914	115.446	136.05964	136.05964	136.05964	0.00	
14	2016	DonChakri Pich Road to Gangrail Harizan Tola	M/S Yadav Con.	2.05	146.21	123.6934	123.588	123.588	123.588	123.588	0.00	
15	2016	T02 to Bedauli	M/S Bhardwaj Cons.	2.00	152.26602	139.0141	4.86214	123.65	123.65	123.65	0.00	
16	2016	PMGSY Road Hishampur to Gansharpur Harizan	M/S Bhardwaj Cons.	1.40	104.76096	99.79916	2.60469	99.37475	99.37475	99.37475	0.00	
17	2016	Mishrauli to Shuper	M/S Bhardwaj Cons.	2.50	188.42176	178.2647	7.78293	177.06892	177.06892	177.06892	0.00	
18	2016	T01 SH to Kurnic	Anjishnu Const.	1.00	65.69261	54.60625	4.5171	51.30204	51.30204	51.30204	0.00	
19	2016	T02 Guthani Derauli Path to Kithrauli	Kumar Ravi Shankar	0.50	39.70874	35.73406	0.00381	31.19479	31.19479	31.19479	0.00	

S. No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (in lacs) (11-9)	Remarks
				Length (In Km)	Amount (In lacs)	Main. Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
20	2016	L052 Manpur pategi Murg to Teta Mlyan Tola via Dam Tola	Ravinder Kumar Dohy	1.00	78,80116	70,80417	0.11687	67,07273	67,07273	67,07273	0.00	
21	2016	Balaju Sarharwa Pich Road to Gauri Harizan Tola	Anjuna Const.	1.00	73,17496	62,43034	3,42713	33.68	33.68	61,88683	0.000000	
22	2017	Patir Darauli Pich Road to Terkalpur Singhpur	M/S Yashu Con.	1.75	119,81467	102,9162	4,91701	84,01344	84,01344	101,56994	0.000000	
23	2017	Patir Darauli Pich Road Patel Chak to Darauli Toka Tola	M/S Harshit Con.	2.35	151,28912	129,1352	7,02503	126.86	126.86	126.86	0.00	
24	2017	Bhwarupur High School to Noniya Tola	Avnish Kumar Shukh	1.30	87,69382	74,74051	4,18392	72.4	72.4	72.4	0.00	
25	2017	N.H to Jhpari	M/S Siwan Const. PVT.LTD.	1.55	102.64	86,6865	4,47077	75.21	75.21	75.21	0.000000	
26	2017	Chitnath to Noniya Tola	Anish Kumar Chaturvedi	0.75	50,50820	43,00812	2,44926	42.40	42.40	42.40	0.000000	
27	2017	Asson Arakpur (Down Tola) to Mahirana Pratap Dasrai Tola	M/S North Bihar Construction Corporation	2.15	155,478	122,4764	7,09525	115.74	115.74	115.74	0.000000	
28	2017	Babhanali Bargown PMGSY Path to Balakunth Chapur	Krishnapati Const. PVT.LTD.	1.275	84,060	69,75603	3,54876	68,55000	68,55000	68,55000	0.000000	
29	2017	T02 Tira Banka More to Choika Mungla	Genius Construction	3.450	224,41160	203,8882	7,96946	140,55000	140,55000	140,55000	0.000000	
30	2017	L072 Semariya Kabrasthan to Harizan Tola Channur Tola	Vijay Pandey	2.025	111,27447	92,89578	7,25123	91,93657	91,93657	91,93657	0.000000	
31	2017	L022 Semariya Kurnesar Road to Chit Biharya	Vijay Pandey	1.150	75,38259	64,88125	2,96308	32,65000	32,65000	62,80000	0.000000	
32	2017	L024 Tali Buzurg Nafar Poi to Tali Khurd	Rohin Kumar Singh	0.650	42,70100	35,67577	1,87971	33,50000	33,50000	33,50000	0.000000	
33	2017	Pachlakti Angaria Path to Angaria Mungla	Mungla Devi	1.725	107,55000	87,34987	4,52149	83,90000	83,90000	83,90000	0.000000	
34	2017	L034 Vijaypur Chandauli More to Mefharuli	Ankur Kumar	0.950	65,71900	54,58182	3,30103	51,80000	51,80000	51,80000	0.000000	
35	2017	L027 Saburaw Arakpur to Sadulpur Nonia Tola	Akash Kumar Tiwari	0.550	41,96500	34,77357	0,74515	34,09802	34,09802	34,09802	0.000000	
36	2017	L032 Tisy to Uttar Mathia	Ravi Kumar Singh	0.600	38,75600	31,61231	1,00612	31,11514	31,11514	31,11514	0.000000	
37	2017	Semariya to Nafar Tak	Rajiv Kumar	1.225	76,09000	61,15342	5,85589	61,13948	61,13948	61,13948	0.000000	
38	2017	L040 Dhanura to Branch Hote blue Patir Harizan Tola	Vijay Pandey	1.700	113,62040	96,00517	6,47066	76,80414	76,80414	76,80414	0.000000	
39	2017	PMGSY Path to Kariya Tola	Vijay Pandey	1.300	87,06611	74,42189	3,93760	63,71910	63,71910	63,71910	0.000000	

S. No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (in lacs) (11-9)	Remark
				Length (In Km)	Amount (In lacs)	Main. Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
40	2017	T04 to Baraha	M/S Yadav Con.	1.350	91.83984	77.73929	4.91656	76.62715	76.62715	76.62715	0.00000	
41	2018	T02 Andar Asaw Road to Bahawa Tola	Rohit Kumar Singh,	1.600	114.37000	88.09825	12.83259	87.34202	87.34202	87.34202	0.00000	.
42	2018	L054 Gadhigaur High School se Gadhla Harjan Tola	Shri Sureshwar Rai	1.275	90.54000	71.45359	8.41930	68.85751	68.85751	68.85751	0.00000	
43	2018	Kanhauli Kakra Dth Pich to Haranaur Nanya Tola	Bangra Construction PVT.LTD	0.775	64.94600	53.84972	3.28972	52.45680	52.45680	52.45680	0.00000	
44	2018	Sivan Andar (Hannun Mandir) to Kodala Primari High School	Nippu Singh	0.400	33.73800	32.12117	1.84671	31.53557	31.53557	31.53557	0.00000	
45	2018	Mairwa Darauli Main Road to Balli Pursak Road	Ujjwal Raj	1.100	79.78000	63.19875	7.16238	50.55900	50.55900	50.55900	0.00000	
46	2018	Gallinapur Bin Tola to Dakshin Tola	Om Parkash Chaudhan	0.500	36.92400	29.00093	3.54004	28.90557	28.90557	28.90557	0.00000	
47	2018	L037 Andar Narendrapur Road to Madeshila Choudhary Tola	Shashi Shekhar shishodia	0.950	77.29200	65.44162	4.12086	50.65890	50.65890	63.59000	12.93110	
48	2018	T03 Gurbani Sohagra Path to Khaswa Yadav Tola	Shashi Shekhar shishodia	0.500	38.38800	29.90381	4.26155	11.96152	11.96152	18.61282	6.65130	
49	2018	L033 Goharawa Path to Laximpur	M/S Abhi Infra Construction	0.725	59.00400	47.84555	4.05512	47.74402	47.74402	47.74402	0.00000	
50	2018	Mairwa Nandan Path to Bahari	Bachcha Panley	0.825	60.50400	47.58467	5.74868	45.55680	45.55680	45.55680	0.00000	
51	2018	Mairwa Darauli Main Road Kishunpali to Deonya Tola	M/S Vinayvasini Con.	1.500	104.85000	85.61113	6.34882	40.27995	40.27995	67.77501	27.49506	
52	2018	T03 to Garar Tak	Pinku Singh	0.200	13.64600	11.38150	0.22440	6.64236	6.64236	8.34640	1.70404	
53	2019	Ashtwa Aitkpur Path to Shivpur Yadav Tola	Ravikesh Kumar Singh	0.600	44.93600	35.89412	3.72557	10.08189	10.08189	29.67040	19.58851	
54	2019	Jainapur to Patar Path to Chhianpur Nahar Tak	Dhiral Kumar Singh	0.600	43.16800	32.82684	5.26193	15.66919	15.66919	23.02765	7.35846	
55	2019	Jairam Yadav Ke Ghar to Kali Shuan Tak (Durga Mandir) Mau Auskauri	Pashupati Nath Singh	1.300	88.42000	68.29043	9.73774	5.17383	5.17383	28.74348	23.56965	
56	2019	Mairwa Darauli Main Road to Majhwalya Path	Bangra Construction PVT.LTD	1.200	88.04000	78.04722	8.01125	54.23364	54.23364	54.23364	0.00000	
57	2019	Budhesa Pursak Pitch Road to Khip Pursak Path	Bangra Construction PVT.LTD	1.050	73.86000	63.62225	8.61711	35.27657	35.27657	35.27657	0.00000	

✓

S. No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (in lacs) (11-9)	Remarks
				Length (In Km)	Amount (In lacs)	Main. Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
58	2019	Mairwa Gubhari SH to Olla	Rajiv Kumar	0.400	37.98100	30.22819	3.26458	2.98816	2.98816	16.60090	13.61274	
59	2019	Balhu Pokhara CMIDG Patch Road to Patcha	M/S Abhi Infra Construction	1.100	82.77000	65.76715	7.19164	3.60064	3.60064	20.00358	16.40294	
60	2019	Sadhwal Jiradeal BT Path to Purah Tola	M/S Sivan Const. PVT.LTD.	0.900	67.31500	60.12859	5.83940	8.02888	8.02888	44.60489	36.57601	
61	2019	Mahjan Chaudhari Mishrauli Tola to Shankarpur	M/S Sivan Const. PVT.LTD.	1.200	88.07000	78.09393	7.95681	7.72366	7.72366	69.85890	62.13524	
62	2019	L133 to Nandipali PMGSY to Bin Tola Path	Nijpu Singh	0.900	67.30400	49.61355	4.15002	3.76993	3.76993	20.94407	17.17414	
63	2019	T02 (SH) Balu MMGSY Road to T02 (SH) Sarlya Tak MMGSY Road	Ishad Khan	1.950	129.29000	104.17132	18.20942	10.19528	10.19528	54.64043	44.44515	
64	2019	Darauli Gubhari Road to Mahuja Primary School	Om Parkash Chachan	0.800	55.40200	43.34878	5.59860	3.30272	3.30272	18.34845	15.04573	
65	2019	Aktohi to Sishani (MMGSY) to Parchuwa Naha Tak	M/S Abhi Infra Construction	1.950	102.67000	79.75228	10.79439	8.06573	8.06573	44.80959	36.74386	
66	2019	Piprahya Tin Mahani to Mishrauli Tola	Prem Kumar Rai	0.900	64.55482	51.11785	6.98144	0.00000	0.00000	18.99050	18.99050	
67	2019	Dharul Chapar Parsiya to Parsiya Khurd Path	M/S Abhi Infra Construction	1.600	109.22000	85.62205	10.76814	0.00000	0.00000	18.32950	18.32950	
68	2019	Shivpur Sakra PMGSY Path to Harizan Tola Path	Mukul Kumar Singh	0.450	31.85600	24.52534	3.55813	0.00000	0.00000	6.92670	0.00000	
69	2019	Purah Tola to Dhobi Tola	Anandendra Kumar Rajan	0.800	62.97100	54.39250	7.20683	0.00000	0.00000	22.14606	22.14606	
70	2019	SH 89 to Primary School Hathuadi	Nasir Khan	0.850	58.99400	48.27281	8.74196	0.00000	0.00000	12.45847	12.45847	
71	2019	Bakuluri MMGSY Path to Tarwan Gohath Tola	Mukesh Kumar Singh	0.550	37.73600	28.31146	4.97375	0.00000	0.00000	10.27063	10.27063	
72	2019	T02 Andar Aswa Road to Annaur Kori Tola	Jitendar Kumar Singh	0.800	62.97100	54.39250	7.20683	0.00000	0.00000	22.14606	22.14606	
73	2019	SH 89 to Primary School Hathuadi	Nasir Khan	0.850	58.99400	48.27281	8.74196	0.00000	0.00000	12.45847	12.45847	
74	2019	Bakuluri MMGSY Path to Tarwan Gohath Tola	Mukesh Kumar Singh	0.550	37.73600	28.31146	4.97375	0.00000	0.00000	10.27063	10.27063	

OK

S. No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (in lacs) (11-9)	Remarks
				Length (In Km)	Amount (In lacs)	Main. Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
75	2019	Ander Tier Path to Dudhwalia	M/S Yadav Con.	1.900	148.99000	114.89555	16.59058	0.00000	0.00000	56.93636	56.93636	
76	2019	Dhobi Tola Tiker to Haizan Tola	Rajeev Ranjan	0.500	45.77800	41.59563	2.48769	0.00000	0.00000	35.18900	35.18900	
Total:-				6791.4719	5810.493	685.22791	4219.63344	4219.14998	4862.61962	560.62961		

DAO
RWD, WORKS DIVISION
SIWAN-2

EXECUTIVE ENGINEER
RWD, WORKS DIVISION

23.12.2020

SLNo	Name of Scheme	Sanction No.& Date with Amount, (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars	
1	Construction of Rural roads under MMGSY(SC)	3008/07/2014 35/27.08.2014 31.26.09.2014 39/10.12.2014 22/23.06.2015 46/28.08.2015 35/06.10.2015 50/29.10.2015 70/31.12.2015 94/03.02.2016 11/05.03.2016 13/30.03.2016 14/07.06.2016 146/3.07.2016 161/01.09.2016 135/03.11.2016 191/29.11.2016 05/20.01.2017 08/27.01.2017 22/23.02.2017 28/06.03.2017 34/15.03.2017 49/30.03.2017 43/25.03.2017 61/15.05.2017 67/12.05.2017 83/11.07.2017 87/19.07.2017 100/01.09.2017 96/11.08.2017 90/16.08.2017 148/04.12.2017 116/18.09.2017 87/09.01.2018 60/17.03.2018 67/26.03.2018 100/17.05.2018 148/27.06.2018 168/24.07.2018 176/20.07.2018 202/04.09.2018 216/15.09.2018 229/05.10.2018 236/11.10.2018 251/05.11.2018 268/05.12.2018 179/14.12.2018 07/08.01.2019 11/14.01.2019 29/26.02.2019 48/29.03.2019 65/05.07.2019 101/27.08.2019 126/18.10.2019 08/13.01.2020 20/28.01.2020 26/07.02.2020 37/19.02.2020 42/28.02.2020 50/06.03.2020 93/03.06.2020 113/23.07.2020 132/27.08.2020 147/09.09.2020 154/18.09.2020 169/29.09.2020	13.91073 22.96263 97.80333 177.29 151.98737 274.46212 107.72598 133.96195 70.31278 129.82049 16.44297 41.72502 21.40646 1.09208 6.80581 18.86570 34.39435 66.30667 78.24080 94.92730 131.12714 25.49027 7.76508 75.26793 43.72369 29.69737 33.46736 39.07338 36.14436 11.40798 74.24008 34.29517 8.01812 105.11419 66.15621 62.55690 96.23090 18.41002 85.45000 179.26000 36.84000 99.26001 28.20683 29.90866 54.46651 82.83392 20.16076 69.70330 25.20665 169.21465 226.86033 92.41419 46.81940 136.24917 59.01514 62.62042 36.42342 9.37791 44.29763 29.60500 38.88681 34.37362 16.08189 26.90835 15.66919 94.35716	Total : 4241.29182	Certified that out of Rs 4241.29182 lacs received during the year 2020-21 in favour of Ex. Engineer, RWD, Works Division, siwan-2 Bihar, a sum of Rs 4097.98202 lacs has been utilized for the purpose of MMGSY Schemes as given in the margin for which it was sanctioned and that the balance of Rs 143.30980 lacs remaining unutilized at the end of the period under.

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
 - Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
 - Construction materials have been tested.
 - Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
 - All other codal formalities have been observed.
- Physical Progress achieved :-
- Construction of Road works.
 - Construction of C/D works.

DAO
RWD, WORKS DIVISION
SIWAN-2

EXECUTIVE ENGINEER
RWD, WORKS DIVISION

25.12.2020
SIWAN-2