

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd @ on A/c bill					
N/W - Const. & Maint. of road					
from SH Janki chowk to Mahto					
to L. Mukhiya patti under					
MMGSY (SC)					
N/A - Shri Avinav Kumar					
Agg. No - 94 SBD/2019-2020					
Date of Start - 28-02-2020					
Date of comp. work					
Agg. - 27-11-2020					
Further Measurement - Nil					
20-8-2020 20-8-2020 2.6					

Abstract.					
① Setting out - providing & fixing B.M. pillar etc.					
Qty vide T.M.B.P. No. ⑦					
= 4 Nos @ 2573 = 35/No					
R 10,293 =					
② Clearing & grubbing road land etc.					
Qty vide T.M.B.P. No. ⑦					
= 0.18 Hect @ 49739 = 97/Hect					
R 8953 =					
③ Cost. of embankment with app. materials — as per Tds.					
Qty vide T.M.B.P. No. ⑧					
① 1000 Mtr lead @					
= 145.80 Mtr @ 187 = 5111.3					
Continuation					
R 27,339 =					

Uthmaniyah - 190 Dt. 7-12-20

Amount 2,00,000

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 100 Mtr lead only = 583.20 M ³ @ 142 = 67/M ³					R 83,205 = ~
(4) Const. of G.S.B. grading I 15 th materials — as per Tech. sp.					
Qty vide T.M.B. P.No (8)					
= 366.42 M ³ @ 3553 = 73/M ³					R 13,02,158 = ~
(5) Providing & Laying W.B.M. Grade III — as per Tech. sp.					
Qty vide T.M.B. P.No (8)					
= 40.86 M ³ @ 4408 = 63/M ³					R 1,77,432 = ~
(6) Const. of Cement concrete Pavement M ₃₀ — as per Tech. sp.					
Qty vide T.M.B. P.No (8)					
= 86.12 M ³ @ 8471 = 95/M ³					R 7,29,604 = ~
					R 23,39,484 = ~
Less 3.25% below					
as per Agg.					R 76,033 = ~
					R 22,63,451 = ~
Less previous bill					
vide T.M.B. P.No (8)					R 18,87,944 = ~
					R 3,75,507 = ~
Blocky 20-8-2020 2 E					Unit - 2,00,000 = ~

Continuation

V No-4 Dt-14-12-20

Memo of payment-3rd bill.

13

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD-	16,000	=	0		
CONC-	2000	=	0		
BLDS-	2000	=	0		
15-	2000	=	0	28,000	
Reveling	1,000	=	0		
Spec-	3,000	=	0		
Labour	2000	=	0		
By crms	172,000	=	0		
	2,00,000	=	0		

Sum of Rs 2,00,000 = 0 (Two lakh only)

Ref 140

2020122005880

Dt. 20-12-20

Executive Engineer
Rural Works Department
Works Division, Benipatti

[Signature]
14/12