

ममणी ह किया गार है। इस भाग
 मुद्रित नै मनी ले के पुन
 100 एन सी 100 है, एन सी
 अलीक कुमार लक्ष्मण अग्रिम
 अवर नू सरोर के भाग ले
 निर किया गार है।

14/12/18

कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग, कार्य प्रमंडल
 बिहार शरीफ (नालन्दा)
राप्रवृत्त
 14-12-18

Re-issued to MB ~~555~~ Mr.
 Mujiv Ahmad, J.E. Saran,

10/09/20
 A.E.

Sch. XLV-Form No. 134

बिहार / वरीम DIVISION

अवर नू सरोर SUB-DIVISION

Measurement Book

No. 2780

Name of Officer

अ. अली क. कुमार

अ. अली क. कुमार

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c bill					
Name of work: Const ⁿ of road from Chhoti Misiyu More to Chhoti Misiyu					
Agency: M/s Sanjeev Kumar					
Agreement No. - SBD-27/2019-20					
Date of start - 13/09/2019					
Date of completion - 12/09/2020					
Actual date of completion - ^{work in} progress					
R.C.C. Slab Culvert					
1/ Earthwork in excavation of foundation trenches do do all complete					
AW - $3 \times 9.64 \times 2.80 \times 1.60 =$					89.459

R/W - $4 \times 2.50 \times 2.55 \times 1.60 =$					40.800
Floor under deck slab - $1 \times 7.55 \times 1.25 \times 0.250 =$					2.359
Cut off wall					
Long wall (U/S & D/S) - $2 \times 11.950 \times 1.00 \times 1.60 =$					38.240
Cross wall (D/S) - $2 \times 1.400 \times 1.00 \times 1.60 =$					4.480
Flooring (U/S) - $2 \times 1.242 \times 1.765 \times 0.250 =$					1.096
Flooring (D/S) - $1 \times 11.95 \times 1.400 \times 0.250 =$					4.183
					180.617 m ³

2/ Providing Sand filling					
in foundation do do all					
complete					
Floor under deck slab - $1 \times 7.55 \times 2.402 \times 0.150 =$					2.720
Cut off wall					
Flooring (U/S) - $1 \times 11.95 \times 1.25 \times 0.100 =$					1.344
Flooring (D/S) - $1 \times 11.95 \times 2.625 \times 0.100 =$					3.137

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B. f. Rs 5908024-00
complete					
7.583 m ² vide MR Pg No. (24)					
@ Rs 633-27/m ²					Rs 42713-00
23 Providing RCC M-20 in					
deck slab super-structure					
do do all complete					
8.430 m ² vide MR Pg No. (24)					
@ Rs 678-04/m ²					Rs 57982-00
24 Plastering with cement					
mortar (1:4) on brickwork					
in sub str. do do all complete					
86.244 m ² vide MR Pg No. (25)					

25 Providing roof holes in					
brick masonry do do all					
complete					
41.00 Nos. vide MR Pg No. (25)					
@ Rs 139-18/No.					Rs 5706-00
26 Cast ⁿ of cement concrete					
pavement M 30 do do all					
complete					
206.721 m ² vide MR Pg No. (26)					
@ Rs 723-02/m ²					Rs 1493150-00
					Rs 7523617-00
less 10% below t)					Rs 752362-00
					Rs 6771255-00
4029712 Less previous amounts					Rs 4043504-00