

પ્રમાણિત ભિન્નભાગ જે ભિન્ન ભાગીયર
પેઈ જી નક્કી કરવા માટે - 100 (અમરો)
પૂર્ણ જે બીજા ભાગ અભિનંદન, ભાગ અમર
પ્રમાણ,


07.03.2020
Executive Engineer
Rural Works Department
Works Division Phulparas
07.03.2020

Sch. XLV—Form No. 134

ગ્રામીણ DIVISION

સબ ડિવિઝન SUB-DIVISION

Measurement Book

No. —

Name of Officer Executive Engineer
Rural Works Department
Works Division Phulparas
07.03.2020

Date of first entry _____

Date of last entry _____

PMGSY-ગ્રામીણ-પાથ તો ટેન્ગર કમુલવાના
PMGSY (Gram)

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c bill					
Name of work: const. and maint. of road and op works for PMUSY road path to Tengrao, Khutuma (MMUSY-her)					
Agency: Ramanand Singh, vill. Marachi po- Marachi Thana Marachi, Patna					
Agreement No. 54 SBP/2019-20					
Date of commencement - 07.03.2020					

Date of completion: 06.03.2021

Date of Measurement: 04.05.2020

1. Providing and fixing logs of MMUSY project...
 01 No.

2. Setting out pillars...

8 nos. x 0.750 km = 6 Nos.

8 nos. x 0.435 km = 3 Nos.

8 nos. x 0.225 km = 2 Nos.

8 nos. x 1.250 km = 11 Nos.

8 nos. x 0.250 km = 2 Nos.

24 Nos.

Continuation

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1. Providing and fixing logo of mmwy project.					
01 No. vide TMB P-15					
@ 10329.95/No. — R. 10330.200					
2. Setting out pillars					
24 Nos. vide TMB P-15					
@ 2525.79/No. — R. 60619.200					
3. Clearing and grubbing of road land.....					
0.9835 H vide TMB P-16					
0.09905 H vide TMB P-19					
1.08255 H @ 49739.47/H — R. 53845.200					
4. Construction of embankment.....					
151.92 m ³ vide TMB P-16					
@ 31.42/m ³ — R. 4723.200					
5. Construction of embankment with approved material					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
for 100 m Leach					
4812.64 m ³ vide TMB P-16					
@ 142.67/m ³ ———					R. 686619 ²⁰⁰
for 1000 m Leach					
1203.16 m ³ vide TMB P-16					
@ 187.51/m ³ ———					R. 225605 ²⁰⁰
6. Box cutting for					
roadway in soil cut					
142.65 m ³ vide TMB P-20					
@ 82.01/m ³ ———					R. 11699 ²⁰⁰

7. Granular sub-base with					
well graded material					
MSWD-I for B+					
portion -					
1401.79 m ³ vide TMB P-22					
@ 3296.32/m ³ ———					R. 4620748 ²⁰⁰
8. Granular sub-base with					
well graded material					
MSWD-I for CC Pavement					
/ Rigid Road					
372.42 m ³ vide TMB P-25					
Limit 364.35					
@ 3296.32/m ³ ———					R. 1201014 ²⁰⁰

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9. WBM W-3 Material					
... for BT Portion —					
589.68 m ² vide Tm@ P-26					
@ 4097.58/m ³ —					R. 2416261.200
10. WBM W-3 Material					
... for Rigid Road —					
316.60 m ³ vide Tm@ P-28					
@ 4097.58/m ³ —					R. 12,97,294.200
11. Cement concrete pavement					
M30 grade ...					

628.23 m ² vide Tm@ P-31					
@ 8182.38/m ³ —					R. 5140417.200
					R. 15755825.200
Less 0.09% below					15729224.200
					14180.200
					14156.200
					R. 15741645.200
					15715068.200
Less previous payment					R. 9500.000.200
					R. 62,41,645.200
					6215068.200
Limit due to Priority of Fund					4340790.200

03.10.2020
 04.10.2020
 28/11/20

Continuation