

MMGSY(SC) Hajipur Lalgani road to
Schedule XLV-Form No. 134
Katubpur Dumari Bandh road

R.W. P. Works (Div) Hajipur **DIVISION**

MMGSY(S.C) CFMS

Hajipur **SUB-DIVISION**

ARUN Ray (Contd)

MEASUREMENT BOOK

2584

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
3rd 4th and final bill.					
Name of Work Hajipur Lagang Road to Kutubpur Durrani Bazar Road					
Agency - Arun Roy					
No. and date of agreement - 28502/19-20					
at 24.1.20					
Date of completion - 20.9.20					
Date of measurement - 11.9.20					
(1) Construction of embankment with material obtained from borrow pits at the rate of 1.50					
Transporting to S.E. spreading					

--- as per E.D.

vide this M.B. p. 12

(a) loam head - 1627.12 m³(b) loam head - 1107.95 m³(2) Granular Sub-base with graded
material

For grading I material with stone

screening - as per E.D.

vide this M.B. p. 12-13 - 54.25 m³(3) Water bound macadam with
stone screening W.B.M. grade III

Providing laying spreading and compacting

stone aggregate of specific size for

water bound macadam - as per E.D.

vide this M.B. p. 13 - 126.56 m³

Continuation

'Continuation