

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Anapax Bridge to Belar				
	mushhari				
Agreement -	02/MM4SY/SED/2019-20				
Agency -	Abhay Kumar				
Date commencement -	21/04/2020				
Date of completion -	20/03/2021				
	Measurement				
1) Providing & fixing of typical MMGSY					
information Sign Board — do —					2.00 Nos
2) Clearing and grubbing road land					
including uprooting wild vegetation — do —					
	5	30.00	5.00	=	750.00m ²
	5	30.00	5.00	=	750.00
	5	30.00	5.00	=	750.00
	5	30.00	5.00	=	750.00
	5	30.00	5.00	=	750.00
	5	30.00	5.00	=	750.00
	5	30.00	5.00	=	750.00
	5	30.00	5.00	=	750.00
	5	30.00	5.00	=	750.00
	5	30.00	5.00	=	750.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item - (4/)					
excavation of soil with dhozan					
with lead up to 100 m - do -					
Qty vide TMB, P = 4					
4263.63 m ³ @ Rs = 215.11/m ³ — Rs = 917149.00					
item - (5/)					
Boxcutting for pavement					
Construction in BT & PCC - do -					
Qty 34.12 m ³ vide TMB, P = 4					
42.37 m ³ vide TMB, P = 5					
76.49 m ³ @ Rs = 117.13/m ³ — Rs = 8959.00					
item - (6/)					
Const of benchmark and reference					
pillars as per specification					
(i) Const of reference & working					
benchmark = 2 Nos & 7 Nos reference -					
Qty vide TMB, P = 5					
1.565 km @ Rs = 6228.88/km — Rs = 9748.00					
(ii) Const of reference pillar/Burja					
Qty vide TMB, P = 5					
1.565 km @ Rs = 1528.39/km — Rs = 2392.00					
item - (7/)					
Earth work in Excavation of					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3.45 m ³	Vide	TMB	P=7		
3.45 m ³	Vide	TMB	P=10		
6.90 m ³ @ 5550.17/m ³				R ₂	38296.00
Item - (15)					
Plastering with cement mortar (1:4)					
15mm thick on brick work - do -					
24.96 m ²	Vide	TMB	P=7		
24.96 m ²	Vide	TMB	P=10		
49.92 m ² @ 142.53/m ²				R ₂	7115.00m
Item - (16)					
Providing & laying boulders					
upon for bed protection - do -					
Qty	Vide	TMB	P=7		
6.68 m ³ @ R ₂ = 2024.65/m ³				R ₂	13525.00
Item - (17)					
Const of granular sub-base					
with G.S.B - do -					
601.21 m ³	Vide	TMB	P=8		
218.34 174.98 m ³	Vide	TMB	P=11		
176.98 m ³	Vide	TMB	P=11		
778.14 m ³ @ R ₂ = 1479.96/m ³				R ₂	1151616.00

Continuation

C/O - R₂ = 2615880.00

Continuation