

Agreement No. 191mm GSY (SE)/SDD/2020-21

Schedule XLV-Form No. 134

Name of work: Hublidang, to Ichamari Road to
Tangtangi Harijan taluk.

DIVISION

R.W.D (W.D) Rishangul - 2

Digalbank

SUB-DIVISION

MB NO 1112

Measurement Book

Name of Agency: Rabi Saha & Co.

प्रमाणित किया जाता है कि इस मापि पुस्त में कुल 100
(एक सौ) मुद्रित दोहरे पृष्ठ है। जो 200 पृष्ठों पर 100 अंकों
सहायक अभियंता, ग्रा०का०वि० कार्य अवर प्रमण्डल, ब्रिज-1 के
के नाम से निर्गत किया जाता है।

26/7/90

कार्यपालक अभियंता
ग्रा०का०वि० कार्य अवर प्रमण्डल
ब्रिज-2

यह मापि पुस्त मापि अंकन करने हेतु
श्री रामानंद भास्कर, ए० अ०, दिगलबैंक
को निर्गत किया जाता है।

Ypa
11/11/XX

AE
Dighalbank

Sch. XLV—Form No. 134

R.W.D(W.D) Kishanganj-2 DIVISION

DIGHAL BANK SUB-DIVISION

Measurement Book

No. 1112

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Hublidangi to Ichamari Road to Tanglangi Harijan Tola.					
Agency = M/S Rabi Saha & Co.					
at - Debidanga.					
PO - Champavari					
PS - Badhanagar					
DT - Darjeeling (W.B)				734003.	
Agreement NO. - 19/MMHSY (SC)/SRD/20-21					
D.O. of start = 11-06-2020.					
D.O. Completion = 11-03-2021.					

DIE - 17-11-2020

1st on A/c

Record measurement.

(1) P/fixing MMHSY 'entomology

logo board with logo = 2 no.

(2) P/fixing MMHSY logo Board = 2 no.

(3) Const. of B.M. do - 1 no. = 0.680 m

(4) Const of BM bet. w/ma'p Pillar = 0.680 m
= 3 no.

(5) Clearing and grubbing of

hard land do - 7.00

22 30.0 3.0 = 1980.00 m²1 20.0 3.0 = 60.00 m²2040.00 m²

Continuation = 0.200 Ha

6) Dismantling of str.

16 x 30.0 x 3.00 x 0.125 = 180.00 m³1 x 7.00 x 3.00 x 0.125 = 2.63 m³= 182.63 m³

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(A). Construction of Embankment					
with earth — do — T. Sub.					
	20	30.0	5.0	0.20	$= 600.00 \text{ m}^3$
	1	30.0	$\frac{3.0+6.0}{2}$	0.30	$= 67.50 \text{ m}^3$
	1	30.0	6.00	0.40	$= 72.00 \text{ m}^3$
ditch	2	30.0	4.00	0.50	$= 120.00 \text{ m}^3$
	1	20.0	6.00	0.40	$= 48.00 \text{ m}^3$
					907.50 m^3
(A) 1000 m load 60% =					544.50 m^3
(B) 100 m load 40% =					363.00 m^3
Sd/- 27/11/2020 S.E.					

15/11/2020					
Record Measurement					
(1) Const. of Sub grade					
of Embankment Shoulder C.B.					
	22	30.0	6.00	0.30	$= 1188.00 \text{ m}^3$
(2) P/G.C.B. Gr. 2 — do C.B.					
	22	30.0	3.75	0.15	$= 371.25 \text{ m}^3$
Sd/- 17/11/20 S.E.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Recess Measurement</u>					30/11/20.
1. P/W.B.M. on (1) - do C.S.B.					
	22	30.0	3.75	0.075	$= 185.63 \text{ m}^3$
(2) Excavation of 8hr. in foundry					
tranches - do - all C.S.B.					
	2	7.00	0.70	0.60	$= 5.88 \text{ m}^3$
(3) P/laying 1st class bedding with					
Well Compacted Sand - C.S.B.					
	2	7.00	0.30	0.25	$= 1.05 \text{ m}^3$
(4) P/l 300mm dia. H.P. - do - C.S.B.					
	2	2.50	X 3		$= 15.0 \text{ m}$
PH 30/11/20 S.C.					
30/11/20 S.C.					

ABSTRACT OF COST.

(1) Const. of B.M. and Ref Pillar	
- do - all C.S.B.	
Vide T.M.B. Page 1 item (3)	
$= 0.680 \text{ km} @ 3391.76/-$	$\text{Rs. } 2306.20$
(2) Const. of Ref. B.M. Wall	
- do - all C.S.B.	
Vide T.M.B. Page (1) item (4)	
$= 0.680 \text{ km} @ 1579.28/-$	$\text{Rs. } 1074.20$
3) Clearing and grubbing	
of road land - C.S.B.	13602
Vide T.M.B. Page (1) item (3)	
$= 0.200 \text{ Ha} @ 51109.28/-$	$\text{Rs. } 10222.20$
Continuation	
$\text{Rs. } 13602.20$	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			1811	Ap.	13602 =
4) Distance up to 8 inches					
vide T.M.B. Page 1 item (6)					
			182.63 m ³ @	334.22/m ³ p.	61039 =
5) Const of Embankment					
— 1000 m lead — T.B.B.					
vide T.M.B. Page 12 item 7A					
			544.50 m ³ @	174.63/m ³ p.	95086 =
6) Const of Embankment with					
(1) 100 m lead — T.B.B.					
vide T.M.B. Page 2 item 7B					
			363.000 m ³ @	151.0/m ³ p.	54813 =
7) Const. of Subgrade					
and earthen shoulder (100)					
vide T.M.B. Page 2 item (1)					
			1188.00 m ³ @	187.61/m ³ p.	222881 =
8) P/G.S.B. G.I. — do — T.B.B.					
vide T.M.B. Page (2) item (2)					
			371.25 m ³ @	2568.51/m ³ p.	953559 =
(9) P/W.B.M. G.III — do — C.B.B.					
vide T.M.B. Page (3) item (1)					
			185.63 m ³ @	4187.80/m ³ p.	777381 =

Continuation

Ap. 2178361200

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B/S-			22	43146=
Addn	L. Cess	4%	(+)		22431=
Addn	GST	12%	(+)	2	69178=
					1
				Ap.	25,34,248=

~~Ph~~
 30/11/20
 J.E.

~~30/11/20
 AB~~