

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
IST on A/c bill					
Name of work- con's of road from					
"RLY DHALA (House of Kunal					
Master) To RAJ GAWAN					
HARITAM FOLA					
Agency- Sri - Akhishen Kumar					
Agreement No- 07(M.M.O.Sy) 50-20/21					
Agreement Value- 1830954/-					

Date of Start- 25-7-20

Date of completion- 24-6-21

~~1~~

① Selling out seller - do

.600 K.M

② clearing & Grabbly road Land

-- do

$$2 \times 20 \times 30 \times 1.0 = 1200 \div 10,000$$

$$= .12 \text{ Ha}$$

③ Box cutting -- do -- do

$$2 \times 10 \times 20 \times .525 \times .200 = 42.0 \text{ m}^3$$

$$2 \times 1.25 \times .525 \times .200 = 2.625$$

Continuation

$$2 \times 20 \times 20 \times .375 \times .200 = 60.0$$

$$T = 104.625 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① setting out pillars - all complete job					
Qty. v p ① .600 KM					
B) 12116:42 / KM — B) 7270 =					
② clearing & Grubbing - all complete job.					
Qty. v p ① 0.12 Ha					
B) 51137:38 / Ha — B) 6136.					
③ Box cutting -- all complete job.					
Qty. v p ① 104.525 M ³					
Limit of - 51.0 M ³					
B) 126:24 / M ³ — A) 6438.					
④ Cor's of Embankment - roadway -- all complete job					
Qty. v p ② 60 M ³					
Limit of - 30.60 M ³					
B) 96:58 / M ³ — D) 2958 =					

Continuation C.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	
(5) Con's of Embankment (1000 m)					
Lead - all complete					
Q.V.P (2) 332.5 m ³					
Limit of Q.V. 325.99 m ³					
B) 196.72 m ³ — D) 64189:					
(6) Con's of sub grad - all					
shoulder - all complete					
rd.					
Q.V.P (3) 438.75 m ³					
Limit of Q.V. - 423.5 m ³					
B) 183.22 m ³ — D) 77594:					
(7) Con's of G.S.B - all					
complete rd.					
Q.V.P (2) 139.55 m ³					
Limit of Q.V. 137.46 m ³					
B) 2805.60 m ³ — D) 385658:					
(8) W.B.M rd - 3 - all					
complete rd					
Q.V.P (3) 59.78 m ³					
Limit of Q.V. 57.38 m ³					
B) 3970.06 m ³ — D) 227802:					

Continuation C.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. =	
(9) G.S.B July 12 - all					
complete job					
Qty up (3) 60 M ³					
limit Qty 54.60 M ³					
B) 3749.00 / M ³				D) 153186.	
(10) Indikite sign board					
-- all complete job					
Qty up (3) 3 M ³					
B) 10109.86 / Eek				D) 30315.	
(11) M.M.G.S. 1090 sign board - all complete job					
Qty up (3) 2 M ³					
B) 9998.06 / Eek				D) 19996.	
(12) Earth wall Excavate in Laidla - all complete job.					
Qty up (3) 29.798 M ³					
B) 294.70 / M ³				D) 8781.	
(13) P.C.C (MIS) - all job					
Qty up (4) 2.962 M ³					
B) 5234.01 / M ³				D) 15503.	

Continuation C.O. =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	
(14) Pray H/wall - all complete 5th.					
Qty P (4) 30.607 m ³					
B) 5889.19 Lm ³ — A)					180250 =
(15) Pray MP; H. Pipe - all complete 5th					
Qty P (4) 7.50 m					
B) 3535.03 Lm — A)					26513 =
(16) Paving two coats - all complete 5th					
Qty P (4) 66.857 ML					
B) 98.80 Lm ³ — A)					6605 =
					T = 1219189 =
6.69 L below 5th					81564 =
					T = 1137625 =
1-1. Lalam can				G	113762
12-1. G.S.T				G	136515
					T = 1387902 = 8
					1285516 =
16/12/20 5th					16.12.20
Royalty.					
(1) Earth - 325.94 m ³					
B) 34.81 Lm ³ — A)					11346 =

Continuation