

MMGSY(SC)

Schedule XLV-Form No. 134

R.W.D.(W) HAJIPUR DIVISION

VAISHALI SUB-DIVISION

MEASUREMENT BOOK

M.B. No! - 2636

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement
 of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Isst on A/c Bill</u>					
Name of Work- Construction					
of Road from Vaishali					
Backward Mukhya					
- by to Mansua-					
A/c Road to					
Vaishali Ganga Village.					
Agency- Ssi Umesh Raj					
Salemputa Honsi Kewal					
Agreement No- G3SRD/2019-20					

Agreement Values—				
Const. Cost—	Rs 4298494.00			
Main Cost—	Rs 518041.00			
Total	Rs 4816535.00			

Dt of Start—	24-02-2020			
Dt of Completion—	23-11-2020			
Actual Dt of Completion—	Work on			
	Progress.			

I: Providing & fixing working				
benchmark—	— director			
Benchmark P/c				
141				1.015
Reference Below				
142				2.015

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					B. & B.
12. Earthwork in excavation for foundation --- cl 110.4.					
50.526 m ² at 110.4 P.G.					
31.322 m ² @ 13.225 m ² per m ²					198932.0
13. Providing P.C.C.M. in foundation --- do					
7.667 m ² at 110.4 P.G.					
2nd 5.70 @ 5.690 m ² per m ²					132436.0
14. Providing P.C.C.M. in sub structures --- do					
40.126 m ² at 110.4 P.G.					
30.34 @ 110.4 P.G.					
					200140.0
15. Providing & laying R.C.C. MP3 Mure. --- cl 110.6					
15.0 m at 110.6 P.G.					
					1993.56 m ² 194896.0
16. Providing & laying R.C.C. cable duct --- do					
50.0 m at 110.6 P.G.					
					1907.26 m ² 195363.0
					1921077.0
And 10% for allowance					19211.0
And 12% for G.S.T.					230529.0
					2170817.0
less 10% for item 11					1917082.0
					1953735.0

Continuation