

1st on 11/06/11

MR-3054 (NMP)

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of work—	1060	T-3	TO Dubadangi		
		(VR) 60 in	Bahadurganj		
		block number 3054			
Package NO—	MR-N/19-20/Kishanganj-1/06				
Agency—	Md. Shafique Alam,	Kishanganj			
Ag. NO—	25/3054/MBB/2020-21				
Date of start—	20.02.20				
Date of completion—	19.11.2020 as per				
	Ag.				
	Date of Entry—	28.09.20			

③ clearing and grubbing road					
Land - do - do				HS	1260.00
$2 \times 20 \times 30.00 \times \frac{(1.00 + 1.10)}{2}$				$\frac{cm}{m^2}$	$\frac{630.00m^2}{m}$
$2 \times 20 \times 30.00 \times \frac{(0.90 + 1.10)}{2}$				$\frac{cm}{m^2}$	$\frac{1200.00}{m}$
$2 \times 15 \times 30.00 \times 1.00m$					$= 900.00m$
$2 \times 18 \times 30.00 \times \frac{(1.10 + 1.00)}{2}$					$= 1134.00m$
$2 \times 17 \times 30.00 \times 1.10m$					$= 1122.00m$
$2 \times 20 \times 30.00 \times 0.95m$					$= 1140.00m$
$2 \times 19 \times 30.00 \times 1.00m (cm)$					$= 1140.00m$
$2 \times 22 \times 30.00 \times \frac{(0.90 + 1.00)}{2}$					$= 1254.00m$
$2 \times 25 \times 30.00 \times 1.00m$					$= 1500.00m$
$2 \times 14 \times 30.00 \times \frac{(0.90 + 1.10)}{2}$					$= 840.00m$
$2 \times 10 \times 30.00 \times 0.85m$					$= 510.00m$
				Total	$= 12,000.00$
Say $\frac{12000}{10000}$					$= 1.20 Hect.$

Continuation

21
B. f B 1,42,01,659.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (20) Contd.					
Qty vide TMB P-(9)					
= 5.76 m ³					
@ ₹5594.06/m ³					₹ 32,222.00
(21) plastering with cement mortar (1:4) - do - do - E1					
Qty vide TMB P-(9)					
= 40.32 m ²					
@ ₹159.07/m ²					₹ 6,414.00
(22) painting two coats on new concrete surface - E1					
Qty vide TMB P-(9)					
= 107.52 m ²					
@ ₹ 88.72/m ²					₹ 9,539.00
Total					₹ 1,42,49,834.00
(23) Add GST @ 12% (+)					₹ 17,09,980.00
(24) Add Labour Cost @ 1% (+)					₹ 1,42,498.00
Total					₹ 1,61,02,312.00
Less 0.11% below as per Agr. (-)					₹ 17,713.00
Total					₹ 1,60,84,599.00
 J.E. Bahadursingh-I 22/12/2020					
 DAB 28/12/20					

Continuation