

Name of Work- Pigeon To Damodaswari of Estates Pvt. Ltd.

MR-N-3054

Executive Engineer
Rural Work Department
Work Division, Marhaura

Measurement Book

Schedule XLV-Form No. 134

Executive Engineer
Rural Work Department
Work Division, Marhaura

DIVISION

Madhurya

SUB-DIVISION

Shivcon Estates Pvt. Ltd

1
Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A to bell					
Name of work - cons of road					
from Pizari to Pemo clasper					
path.					
Agency - Shivcon Estates private					
limited.					
Agreement No - 10/20-21					
Agreement Value - 215,89,540					
Date of Agreement - 4-6-20					
Date of Complete - 3-3-21					

Date of Exp - 4/1/21
0

① clearing & grubbing road Land
- do do
 $2 \times 316 \times 30 \text{ M} \times 1.0 \text{ m} = 1896 \div 10,000$
 $= 1.896$

② cons of Earth shoulder - do do
 $2 \times 166 \times 30 \times 7.00 \times 2.00 \text{ m} = 1394.4 \text{ M}^3$

③ provide G.S.B. 2nd material
- do do

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(For Part 1)					
9.36 x 1.67 x .175					2.735 M ³
8.23 x 1.67 x .175					2.405 "
9.36 x 1.57 x .175					2.473 "
11.35 x 1.57 x .175					2.999 "
18.29 x 1.68 x .175					5.377 "
28.6 x 3.0 x .175					15.015 "
21.3 x 2.75 x .175					10.250 "
27.4 x 2.9 x .175					13.90 "
15.7 x 2.3 x .175					6.319 "
21.7 x 3.0 x .175					11.392 "
14.3 x 2.75 x .175					6.881 "
26.7 x 3.75 x .175					17.52 "
13.7 x 2.70 x .175					6.473 "
12.6 x 1.95 x .175					4.299 "
11.6 x 1.80 x .175					3.654 "
9.11 x 1.79 x .175					2.853 "
15.6 x 2.2 x .175					6.006 "
				T =	120.551 M ³
(4) W.B.M. Incl-2 ... done					
Pot. mer. of same item (2) p (2)					
					120.551 ÷ .0175 = 688.86 M ³
					688.86 x .075 = 51.664 M ³
					(A)
					11.16 x 1.97 x .075 = 1.645 "
					12.29 x 2.35 x .075 = 2.162 "
					15.12 x 1.91 x .075 = 2.160 "
					12.85 x 2.19 x .075 = 2.106 "

C.O.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Chk -					
		$10.86 \times 1.72 \times .075 =$			1.397 m^3
		$21.7 \times 2.6 \times .075 =$			$4.231 "$
		$29 \times 3.0 \times .075 =$			$6.525 "$
		$15.6 \times 2.75 \times .075 =$			$3.217 "$
		$18.9 \times 2.66 \times .075 =$			$3.770 "$
		$21.67 \times 3.12 \times .075 =$			$5.070 "$
		$30 \times 3.75 \times .075 =$			$8.437 "$
		$15.4 \times 2.9 \times .075 =$			$3.349 "$
		$25 \times 2.99 \times .075 =$			$5.606 "$
		$18 \times 2.14 \times .075 =$			$2.889 "$
		$16 \times 2.0 \times .075 =$			$2.40 "$
		$14 \times 3.0 \times .075 =$			$3.15 "$
		$3430 \times 3.75 \times .075 =$			$25.312 "$
		$8 \times 4 \times 3.0 \times .075 =$			$7.2 "$
		$3 \times 3 \times 2 \times .075 =$			$1.35 "$
		$2 \times 2 \times 3 \times .075 =$			$0.9 "$
		$18 \times 2.78 \times .075 =$			$3.753 "$
		$15.6 \times 2.6 \times .075 =$			$3.042 "$
				$T =$	99.671 m^3
					$\rightarrow (B)$
					$T_{\text{Total}} (A+B) = 151.335 \text{ m}^3$
(5) w.A.M Jul-3 - d.b					
of same it (4) A (3)					151.335 m^3
(Pot measurement)					(A)
		$8.56 \times 2.10 \times .075 =$			1.348 m^3

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. = 3663.055 m ²
⑧ Providing M.S.S. - do - do					
of same item (2) P(5)					3663.055 m ³
⑨ Filling earth - do - do					
					340 x 25 m x 3.75 = 31875 m ²
⑩ Settlement Bitumen Road					
Return men machlem - do - do					
(S.D.B.) work					
					340 x 25 m x 3.75 x 0.25 = 796.875 m ³
⑪ Providing Logo sign board					
- do - do					1

6 m

$$\frac{8}{4.121}$$

$$\frac{1.8}{4.121}$$
Abstract of Cost

① clearing & Grubbing

- all complete 20

of v.p ① 1.896 Ha

B) 49496.70 / Ha - ① 93846

② Cost of Earth Shovel

- all complete 20

of v.p ① 1398.4 m³B) 176.96 / m³

① 246753

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Brandy G.S.B. - all complete job				R.F =	34.0579-
Q/V.P. ②	120.55	M ³			
B) 2355.29 / M ³					283933-
④ Brandy Gnd - 2 Stone marks - all complete job					
Q/V.P. ② & ③	151.335	M ³			
B) 4406.59 / M ³					666871-
⑤ W.B.M. Grad. 3 - all complete job					
Q/V.P. ④	222839	M ³			
B) 3922.17 / M ³					876241-
⑥ Prime coat - all complete job					
Q/V.P. ④	2971.18	M ^L			
B) 41.14 / M ^L					122234-
⑦ Fatk coat - all complete job					
Q/V.P. ⑤	3663.055	M ²			
B) 13.75 / M ²					51099-
				CO-	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R.F =	23,40,777
(8) Paving M/S/S - all					
Complete xh					
Qty. V.P. (5)					3663.055 m ²
B) 224.47 / m ²					8,22,246 =
(9) Fock Coals - all					
Complete xh					
Qty. V.P. (5)					31,875 m ²
B) 11.70 / m ²					3,72,938
(10) Bitumen Macadam					
- all Complete xh					

Qty. V.P. (5)					796.87 m ³
B) 11009.47 / m ³					8,77,3171 =
(11) Paving Logo 8 x 8 m					
Board - all Complete					
xh					
Qty. V.P. (5)					6 m ²
B) 9378.98 / m ²					56,274 =
					T = 1,23,65,606 =
56 / below					69,247 =
					T = 1,23,96,359 =
124 G.S.T. Added (+)					14,75,583 =
14. L/cen (+)					12,29,64 =
4.12 / x					T = 1,38,94,886 =

Continuation

4/11/21