

Mansingh Collection

M/R-3054

4MBD/19-20

Schedule XLV-Form No. 134

2632

R.W.D (W) HATIPUR DIVISION

VAISHALI SUB-DIVISION

M.B. No:- 2632

MEASUREMENT BOOK

Adopting to work

Adopting to work

A series of points which is recorded

Points of measurement

No. and date of agreement

Three four line which is repeated at the continuation of the measurements relating to each work

Particulars	Details of actual measurement				Contents of Area
	No	1	2	3	

Ist on A/c Bill

Name of work: M/R 3054 of
Road Hukero to Jhal -
Kaia Path in Vasthale
Block

Agency - Mansi Infracon
Pvt. Ltd.

Agreement No: - 4MBD/2019-20

Agreement Value

Date of start: - 26-11-2019

Written date of completion: - 25-11-2020

Actual date of completion: - work
on progress

1. Clearing & grubbing of
road land (By manual
means) - - - - - clause 20.1

2 direction of E/O.

2x33 30 1.0 1980.00

2x1 10 1.0 20.00

2x33 30 1.0 1980.00

2x1 10 1.0 20.00

2x21 30 1.0 1260.00

2x1 20 1.0 40.00

5300.00

So 0.53 Hect

2. Surveying the existing

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
17/20 Providing new lettering figures — — — — — C/1701					BF - 637776 = 0
2816.0 Mqly V.T.M.B. P-8					
@ H 10.53 each					H 1492.0
18/21 Providing guard stone/ boundary — — — — —					
25.0 Mqly V.T.M.B. P-8					
@ H 559.87 each					H 13997.0
19/27 Brick masonry work in c.m. — — — — — etc.					
8.64 m ³ at V.T.M.B. P-2					
@ R 6070.48 per m ³					H 52449.0
20/28 Providing P.C.C. M ₂₀ architrave — — — — — etc.					
36.0 M at V.T.M.B. P-2					
@ H 483.97 per m					H 11423.0
21/29 Plastering with C.M. on brick work — — — — — specified					
63.36 m ² at V.T.M.B. P-3					
@ H 185.31 per m ²					H 11741.0
					H 6468878.0
					646888 = 0
Less 10% as Agreement					H 646888.0
					H 5821990.0
					RS - 5821990 =
					S
Material Consumable H.W.B.:-					S.F.
① 804 Mqly 2 chks - 805.00					44275.00