

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, फुलपरास, (मधुबनी)

पत्रांक:- 10 / फुलपरास, (मधुबनी) दिनांक:- 04/01/2021

प्रेषक:-

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, फुलपरास।

सेवा में,

नोडल पदाधिकारी  
बिहार ग्रामीण पथ विकास अभिकरण,  
ग्रामीण कार्य विभाग, पटना।

विषय:-

महाशय,

NABARD योजना अंतर्गत पथवार आवंटन के अधियाचना के संबंध में।

उपरोक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल फुलपरास के अंतर्गत NABARD योजना अंतर्गत पथवार आवंटन का अधियाचना विहित प्रपत्र में तैयार कर समर्पित किया जाता है।

अतः श्रीमान से अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाए।  
अनु०:- यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, फुलपरास।

FROM GFR 19-A

(See Government of India's

Decision (1) below Rule -150) From of utilization Certificate up to the month of December- 2020

NABARD SCHEME

PIU-...PHULPARAS

SI NO.	Name of Scheme	Sanction No. & Date with Amount (In lakh)	Amount Received (In Lakh)	Particulars
1	Construction of Rural Roads under NABARD	CE-4 (HQ) MISC. Work 23-120/2017 Part-XV- Letter No.-19 ENCL/ Patna Dated 13-03-2020	6959.64982	Certified that out of Rs. 6959.64982 .Lakh received during the years 2020-21 in favour of Ex. Engineer, RWD Bihar Patna Sum of Rs . 6809.66518 ..Lakh has been utilized for the purpose of NABARD Schemes as given in the margin for which it was sanctioned and that the balances of Rs 149.98464 akh (Approx ) remaining unutilized at the end of the period under.
	Total		6959.64982	


2. Certified that I have satisfied myself that the conditions on which the grants in –aid was sanctioned have been dully fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purposed for which it was sanctioned.

Kind of Checks Exercised:-

- (I) Works have been supervised by Executive Engineer/ Superintending Engineer.
- (II) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- (III) Construction material have been tested.
- (IV) Measurements have been recorded in the MBS and test check conducted by the Assistant.
- (V) All other codal formalities have been observed.

3. Physical progress achieved.

- (i) Construction of Road Works.
- (ii) Construction of CD works.

  
Executive Engineer  
Rural Works Department  
Works Division-Phulparas

Office of Executive Engineer  
Rural work Department  
Work Division- Phulparas

Name Of Division		RURAL WORKS DEPARTMENT WORKS DIVISION PHULPARAS									
S.No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In lacs)		Allotment Received (In Lacs)	Total Expenditure as Per MIS (In lacs)	Current Demand (In Lacs)	Remarks
				Length	Amount In Lacs	Main work	Maintenance				
1	2013-14	Construction of Road from Mahadev Chowk to Garva via Kasi Rampatti Road	Kiraye Baba Const. Pvt. Ltd.	0.7	63.000	56.72000	0.0000	53.06146	53.06146	0.00000	
2	2012-13	Constructio of Road from Narahia Bazar at N.H. 57 via Parsa Railway Hault to Supaul Borden.	Nav Nirman Bihar Const. Pvt. Ltd	22.7 Km	1759.590	1735.04000	27.6038	1681.73343	1622.92213	0.00000	
3	2013-14	Construction of R.C.C bridge over rivers gehunma in the road from Ekdara to Bhatanwari in Panchyat Kalpatti	Ajay Kumar Mandal	1*6.0*4.5 Mtr	85.790	77.98533	0.0000	75.66130	75.66130	0.00000	
4	2013-14	Laukahi To Bangama	M/S Bhole Singh	15.025 Km	914.700	681.20000	51.5000	665.62373	665.62373	0.00000	
5	2015-16	Bagha Kusumar to Barhara Halt	M/S B.N Enterprises	5.5 Km	444.530	419.11800	25.4147	402.11828	402.11499	0.00329	
6	2015-16	*Construction of bridge of size 8x6.00 (5 cell) m. on Bihul river between Majhaura -Bairiyar chowk of Ghoghardiha block in Madhubani Dist. *	M/S SUJEET BUILDERS(I) PVT. LTD	43.9 m.	239.310	169.27584	2.8187	169.27562	169.23182	0.00000	
7	2015-16	Construction of bridge of size 4x18.00 m. on Mrit Balan river near Dhaw ghat in Hatni to Dhaw ghat path of Ghoghardiha block in Madhubani Dist.	JAI MATA DI CONST.	78.200	540.420	464.37930	5.1400	449.41000	443.16467	0.00000	
8	2015-16	*Construction of bridge of size 8x5.00 (5 cell) m. on Katan no-1 in Rajaram patti Narhiya path of Laukahi block in Madhubani Dist. *	PHULDEV YADAV	43.6 m	269.300	172.42577	4.9797	173.97294	173.97294	0.00000	
9	2015-16	Construction of bridge of size 3x20.00 m. Over Dhokra river in Channipur NH 104 to Arnama road of Khutauna block in Madhubani Dist.	ROHAN CONSTRUCTION PVT. LTD	64.66 m	495.000	395.24300	6.4988	392.64763	392.64763	0.00000	
10	2015-16	Construction Of RCC Bridge Over Dhanjalya River b/w Kuribin-Sakhua Under Block-Laukhi	RAVI RANJAN KUMAR RAJA	43.9 m.	192.780	174.97380	2.7842	160.58000	160.57874	0.00000	
11	2015-16	Construction Of RCC Bridge Over Kharak River Near Muslim Tol in Kharagpur Kusumahi Road Under Block-Laukhi	MAA CONSTRUCTION	43.9 m.	245.180	175.51712	4.0399	166.87084	166.87084	0.00000	
12	2016-17	Construction of Road And CD Work For Belha Gram ke PWD Path Dhobi Paswan Ke Ghar Hote Hue Khatwe Tol Panchayat Bharat Mandal Jiwachh Sah Ke Ghar Tak	SANJAY KUMAR JHA	0.99 Km	79.140	71.70741	3.6082	64.81000	64.80911	0.00000	
13	2017-18	Malik Arjun Thakur Ghar To Kohhatta	Yogendra Prasad Yadav	1.901	133.730	122.87000	8.3907	122.86000	119.42464	0.00000	
14	2017-18	ATRI PANCHAYAT KE TULSIKHI GAON KE JAGDISH SHAH KE GHAR TO THARUAHI SIMA TAK AND RAM GULAM SHAH KE GHAR TAK	M/S Saroj Kumar Yadav	2.500	209.170	189.28904	8.2543	189.25000	180.73865	0.00000	
15	2017-18	NENUA DHANCHHIHA MMGSY ROAD TO HARIDWAR LAUKAHA TO DHABAULI	Maa Construction	2.600	180.090	159.69836	11.9500	70.00000	70.00000	93.90177	MB Attached
16	2017-18	WKT Road to Dudhaila Power Grid via East Bandh of Pachi River	Maa Construction	12.000	233.250	196.92775	10.6884	196.87000	196.33070	0.67853	पूर्व में अधिसूचित



17	2017-18	Bahurba To Harnathpatti	PHULDEV YADAV	3.338	213.090	198.28000	7.8800	200.14804	200.14804	0.00000	
18	2017-18	PIROJGRAH PMGSY ROAD TO BAIDHI TOL HOTE HUE VIKRAMRAHI TAK	MD. Abul Hasnat	1.518	102.961	92.90762	7.9610	10.00000	0.00000	0.00000	
19	2017-18	PMGSY ROAD KARMEGH TO BELHA	Jadubansh Kumar Singh	1.287	86.816	76.13947	7.1656	75.75000	71.61259	0.00000	
20	2017-18	PMGSY BHUBNESHWAR YADAV GHAR TO HARIYARI	M/S. R.S. Construction	2.931	196.717	177.71477	7.6967	177.70000	177.22820	0.00000	
21	2017-18	CHICHORWA THARI TO NAYA TOL KARHARWA(MANDAL TOL)	Anil Kumar Singh	2.000	131.546	110.15600	8.2350	110.15000	109.39856	0.00000	
22	2017-18	MAHADEV MATH TO MAHTAUR GOTH	M/S Saroj Kumar Yadav	4.035	308.730	274.59938	21.3718	274.50000	268.01515	0.00000	
23	2017-18	Construction Of RCC Bridge in 4th Km of Parsa to Gorgama Path.	Jadubansh Kumar Singh	155.05 m.	829.630	711.06688	11.8272	575.00000	433.51980	0.00000	
24	2018-19	Construction Of RCC Bridge Over Bihul River at hanuman Nagar Gao Ke Hatak Pera Par Pul Nirman	M/S Sanjay Construction Company	101.45 M.	547.860	522.45677	5.0566	301.65655	405.39206	103.73551	MB Attached
25	2018-19	Construction Of RCC Bridge on Gehuma river in Bisariya to Behrari path under Ghoghardiha Block	M/s Laxman Kumar	40.580	269.120	248.80681	2.5156	200.00000	157.54446	0.00000	
26	2018-19	Suriyahi Madhya Vidhyalaya To suriyahi Durga Sthan Tak	Babit Infrastructure	0.991	83.596	73.27939	4.9406	0.00000	29.65297	29.62297	पुर्त में अधियावित
								6959.64982	6809.66518	227.94207	

  
 Executive Engineer  
 Works Division, Phulparas