

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

5th And Final Bill

Name of the work:

Construction of Road under
MMGSY from Searchap to Pipra

Agency: Anandesh Shukla

Vill: Siswaniya

P.S: Lauriya

Distt: West Champaran

Agreement No: 41/SBD/2019-20

Date of work order: 05-09-2019

Date of completion: 04-09-2019
(As per Agreement)

Agreement Value: Rs. 10,54,06.00

Actual Date of Completion: 19/11/2019

MEASUREMENT

Item No - 1/30

Earth work in excavation for
foundation trenches — T/c

Continuation

$$1 \times 2.50 \times 6.0 \times 9.10 = 31.50 \text{ m}^3$$

$$2 \times 9.10 \times 0.30 \times 1.80 = 9.83 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 19/24					
Providing and fixing of typical maintenance board					7/5
					2 Each
Item No - 20/25					
600 mm rectangular triangular sign					7/5
					14 No

Item No - 21/27					
Providing and fixing of 600 mm x 450 mm rectangular triangular sign					7/5
					2 No.
Item No - 22/28					
Providing and fixing 900 mm side octagon, cautionary mandatory sign					7/5
					2 No.
Date 19-10-2020 J.E.				1 10/11/2020 AE	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT					
Item No - 1/1					
Construction of reference & working bench mark					
From T.M. B. page no - 33					
					Qty = 1.26 Km
					@ Rs. 12013.50 / Km
					= Rs. 15137.51
Item No - 2/2					
Construction of reference pillar					
From T.M. B. page no - 34					
					Qty = 1.96 Km
					@ Rs. 12061.51 / Km
					= Rs. 15197.50
Item No - 3/3					
Clearing and grubbing seed land including uprooting ——— T/S					
From T.M. B. page no - 34					
					Qty = 0.38 H
					@ Rs. 49809.13 / H
					= Rs. 18927.47

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No- 33 / 42					
Supplying, fitting, placing H.R.S. I bar					T/S
From T.M.B.					page no-38
					Qty = 2.77 MT
From T.M.B.					page no-47
					Qty = 4.16 MT
					6.93 MT
Qty limited as per B.O. =					6.44 MT
					@ Rs. 77219.65/MT
					= Rs. 497294.55
					Rs. 10058786.20
less for below =					Rs. 1005878.62
					Rs. 9052907.58
less for previous pay =					Rs. 6491037.00
					Rs. 2561870.58
Say =					Rs. 2561871.00
Sent by Mr.					10/12/2020
19.10.2020					AE.
J.E.					

Continuation