

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
		2nd on N/C Bell				
N/Work:-		World Bank Road				
		Kishor To Sumera				
		Kanu Torli				
N/Agency:-		Ray Constn				
Agr NO:-		57 SBD 2019-20				
Agr Date:-		20-03-2020				
Agr Compl:-		19.03.21				
		<u>Work done</u>				

① Provide granular Sub
base Reith well graded

Levelling -	5	4	7.50	+	3.75	+	0.150	=	12.66		
	3	4	5.50	+	2.75	+	0.150	=	6.81		
	2	4	4.20	+	3.75	+	0.100	=	3.15		
	12	4	2.75	+	2.50	+	0.150	=	12.38		
	2	4	35	+	30.00	+	0.525	+	0.100	=	110.25
	1	4	35	+	30.00	+	4.050	+	0.100	=	425.2
										570.50m ³	

② Provide and Laying govt
etc all Complete job -

			35	+	30.00	+	3.75	+	0.075 (Ecu)	=	298.31
Curve:-	1	4	16.00	+	0.600	+	0.000	=	0.96		
											299.27m ³

Continuation

Calcu.
05.01.2021
J.E

④ ² Sch. XLV E. Long No. 1194 ¹¹ from edge of Birch edge seling.

Abstract of cost

① Constⁿ of Benchmark and Reference pillar etc
1.288 km @ 10041.30/km $\rightarrow$ Rs 12903.00

② Constⁿ of Reference and Benchmark etc
1.288 km @ 9379.40/km $\rightarrow$ Rs 12083.00

③ Constⁿ of Reference and Pillar and 'burrage' etc
0.39 Hec @ 49496.70/Hec $\rightarrow$ Rs 19303.00

④ cleaning and Grubbing etc
all complete job -
340.90 m³ @ 174.83/m³ $\rightarrow$ Rs 59600.00

⑤ Constⁿ of Embankment with materials etc
667.49 m³ @ 126.47/m³ $\rightarrow$ Rs 117792.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ providing bog cutting etc all complete job -					8734.00
7.63m ³ @ 74.10/m ³ →					1306.00
⑥ providing granular sub base etc all complete					
Previous - 17.63m ³					
Press P-10					570.58m ³
Previous P-					17.63m ³
					588.13m ³
					@ 2553.91/m ³
					→ Rs 1502031
⑦ providing and laying w.s. etc all complete job -					
Press P-10					296.27m ³
Previous P-6					66.09m ³
					362.36m ³
					@ 3192.58/m ³
					→ Rs 1156863.00
⑧ Earth work in excavation in found ⁿ etc all					
102.70m ³ @ 285.17/m ³ →					Rs 29287.00
⑨ Sand filling in found ⁿ etc					
5.93m ³ @ 421.91/m ³ →					Rs 2502.00
⑩ providing P.C.C in found ⁿ etc all complete					
6.17m ³ @ 5721.94/m ³ →					Rs 35304.00
⑪ providing reinforcement in R.C.C. work etc all					
3.22m ³ @ 61222.84/m ³ →					Rs 197138

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) Providing and reinforcement for cement concrete etc all complete job -					
48.42m ³ @ 7326.93/m ³ → R					332728.0
(13) Providing and keep hole etc all complete job -					
40 nos @ 90.59/nos → R					3623.0
(14) Providing Brick Filling etc all complete job -					
28.80m ³ @ 2466.56/m ³ → R					71037.0
(15) Providing and fixing metal sign board etc					
2 nos @ 11330.69/nos → R					22661.0
(16) Const ⁿ of Enhancement etc					
798.48m ³ @ 58.59/m ³ → R					46608.0
(17) Providing cc pavement					
141.00m ³ @ 6586.28/m ³ → R					928661.0
(18) Brick edge setting etc					
176.28 m ² @ 471.27/m ² → R					83061.0
					4641887.0
					Less (2.2%) (-) 116098.0
					R 4525839.0
					4 del 12%
					R 522514.0
					543101.0
					4 del 1%
					R 44376.0
					45258.0
					R 5014503.0
					5114198.0
					Less paym 1656099.0
					R 3458099.0
Del. 05.01.2021 J.E					