

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd and final Bill</u>					
Name of work:- Buxen-Ara main road to Karmel vidyalaya Dinesh Pandey ke khet tak under masonry (Gen).					
Agency:- Kamlesh Kumar Singh.					
Agg. NO:- 54 SBD of 2019-20					
Date of start:- 16/12/19					
Date of actual comp:- 10/9/20					
Date of entry:- 05/12/20					
Further measurement:- NIL.					
By me 05/12/20 J.C.					

<u>ABSTRACT OF WST.</u>					
1. clearing and grubbing of road land - etc. - all comp job					
0.408 Hect vide P15					
@ 47488.85/Hect					
Rs. 19375.00					
2. Const of embankment with approved material - etc. - all comp job.					
790.72 m ³ vide P15					
@ 174.03/m ³					
Rs. 137609.00					
3. Excavation in cutting in soil by manual lab. - etc. -					
715.50 m ³ vide P15					
@ 25.99/m ³					
Rs. 18596.00					
Continuation					Rs. 175580.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R. 3568322.00	
5.29 m ² vide P18 @ 5725.61/m ²				Rs. 30289.60	
23. Providing 1000 brick work in c.w. (113) - do - all up.					
53.02 m ² vide P19 @ 6927.72/m ²				Rs. 367308.00	
4. Providing 1000 mm Ø Hume Pipe - do - all up.					
2.58 m vide P19 @ 4117.51/m				Rs. 51469.00	
. Providing cement pointing (113) do - all comp job.					
3.95 m ² vide P19 @ 6341/m ²				Rs. 4055.00	
∴ Filling in four 12" trenches do - all comp job.					
20 m ² @ 127.13/m ²				Rs. 19849.00	
				Rs. 4036292.00	
Add GST 12 %.				Rs. 484355.00	
Add labour cess 1 %.				Rs. 40362.00	
				Rs. 4561009.00	
less 10 % as per agg (-)				Rs. 456101.00	
				Rs. 4104908.00	
SS for item Payment vide					
Page 7 & 20 (-)				Rs. 3375662.00	
				Rs. 7129246.00	
Mumbai 5/12/20 JL.					

Continuation