

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Construction of Road from Sour-Sandga Main Road to Gadhiya Jambewali Main Road via Sharni talu under - Saurbazer					
Name of Agency:- Mag Javal Enterprises, Purnani talu, Saurbazer					
Agreement NO:- 24 SBD/MMGSY/0012-19					
Agreement Rate 10% below					
Agreement Value: (64.09280 + 42800)					
Length of Road:- 1.220 (only BT)					
Date of Commencement 20.10.18					
Date of Completion 1-19.10.19					
Recorded On 18.12.18					
① pro fixing of working benchmark pillar - -/-					
1.220 Km					
② pro clearing & grubbing of Road Land - -/-					
- - - - -/-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road from					
Suez Canal Main Road to Gadhig					
Taruwa Main Road via Skinning					
to 1/2 under HHGSY in Sandbar					
Agency:- Hq. Taruwa Enterprises					
Agreement No:- 24500/HHGSY/2018-19					
Agreement Rate:- 10% below					
Agreement Value:- 7137287 = IN					
Date of Commencement:- 20.10.2018					
Date of Completion:- 19.10.2019					
Actual Date of Comp:- 28.06.2019					
Date of Entry:- 30.09.2020					

①	prop fixing setting out				
	piller — — E/c				
	Qty vide TWP- (51)				
	1.220 km @ 13527 = 57/100 — R				1650420
②	clearing & grubbing of				
	Road land — — E/c				
	Qty vide TWP P- (51)				
	0.85 Hq @ 50148-62/Hq — R				4262620
③	Box cutting E/c excav				
	tion in Road — — E/c				
	Qty vide TWP P- (51)				
	63.000 @ 77070/100 — R				48950
④	Constn of Embankment — in				
	Side of Road way — E/c				

Continuation

R. 6402500

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B-F-L		7284203
(26/27) pro S/P/2 p.p.c. work					
HYSD bar — — E/I					
Qty. wire TMB p-56					
0.7202 MT @ 76495 = 55/MT B					55092 =
(27/28) Construction of Rec. H-15					
Rebar — — E/I					
Qty. wire TMB p-56					
8.0 Km @ 6983 = 29/Km — B					558662 =
(28/29) pro drainage & p.p.c.					
— — — E/I					
Qty. wire TMB p-56					
8.0 Nos @ 476 = 64/each — B					3813 =
(29/30) pro & fixing Rec. H-23					
Pipe — — E/I					
Qty. wire TMB p-56					
7.50 M @ 1273 = 16/M — B					9549 =
(30/32) Assembling of Existing structure					
— — — E/I					
Qty. wire TMB p-56					
2.58 M @ 480 = 22/M — B					1289 =
(31/33) Assembling of Cement					
Mortar — — E/I					
Qty. wire TMB p-56					
67.50 M @ 231 = 85/M — B					15650 =

Continuation

B 7425412

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F - Rs		7425412
(32) Removing all type of					
H.P culverts - E/F					
84 wide turn P-53					
14.04 @ 231 = 69/14 - Rs					32442
Less 10% Below As per Afford					Rs 7428656
					Rs 7428665
Less provision payment -					Rs 6685790
wide turn P-53 - Rs 3645953 = 10					
wide turn P-53 - Rs 1715431 = 20					

Rs 5361384 = 10

Rs 5361384 =

Net payable Amount Rs 13244062

30/09/2020
JEN/A
30/09/2020
AECup
007
14/14/20