

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the work - Construction and					
Maintenance of road and C.D. work					
from Sijana Road to Belkhi					
Under head MMGSX (S)					
Agency: Sri Chirendra Kumar					
At - Barsha, P.O. - Ghoskewari					
Distt - Sheikhpura					
Agreement No - 34 (SBD) / 2018-19					
Agreement Value - Const'd - Rs 6846323.00					
Maint. cost - Rs 1051305.00					

Total Rs - 7897628.00				
Date of work started - 07.03.2019				
Date of work completion - 6.03.2020				
Actual Date of completion - 5.03.2020				
Date of Entry - 16.12.2020				
<u>ABSTRACT OF GST</u>				
(1) Const. of reference and work Pillar Benches				
Page-41	-	2 nos		
@ Rs 3929.85 each	=		Rs 7860.00	
2 1/2 Const. of reference Pillars				
Page-41	-	6 nos.		
@ Rs 1798.02 each	=		Rs 10788.00	
		C.D. Rs.	18648.00	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F.	Rs.	69	50	258.00	
29/37 P/V PCC M20 in Substructure					
P/46 —		52.10	m ³		
@ Rs. 5952.14/m ³					Rs. 310106.00
30/38 P/V PCC M20 in Substructure					
P/41 —		26.26	m ³		
@ Rs. 180.79/m ³					Rs. 112308.00
31/425 P/F and Placing HYSD Bar reinforcement in Superstructure					
P/46 —		0.586	MT		
@ Rs. 7134.25/MT					Rs. 41685.00
32/39 P/V RCC M20 in slab structure					
P/47 —		4.608	m ³		
@ Rs. 6180.79/m ³					Rs. 25443.00
33/40 P/V RCC M25 in Superstructure (Deck slab)					
P/47 —		4.608	m ³		
@ Rs. 7325.26/m ³					Rs. 33755.00
34/44 P/V RCC M15 (1:2.5:5) in Parapet wall					
P/47 —		3.312	m ³		
@ Rs. 5464.85/m ³					Rs. 18100.00
Total					Rs. 754135.00
Less 10% below average (-)					Rs. 75413.60
					Rs. 678721.40
Previous Payment (-)					Rs. 620000.00
Net Payable Rs					587219.00

Continuation

16/12/2020
16/12/2020

16/12/20