



Name of work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents Area
	No.	L.	B.	D.	
Name of work: - P.M.B.S.Y					
Road L.O 47 To silali & Konhu					
Name of Agency: - Ashutosh					
Piyus - Vill - Dalniyanagar					
Agreement No - 03/2019-20					
Agreement Amount - Rs 48,62,658.					
Date of work start - 19-07-19					
Time of completion - 18-04-20					

3rd in A/c Bill

Sch. XLV-Form No. 134 **17**

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of Work - AMBAY Road (047)					
to Sillali and Venti					
Name of Agency - Ashutosh Piyus					
Nr & date of Agreement 03/2019-20					
Date of Work start - 19-07-19					
Date of comp → 30-12-20					
Date of Measurement - 19-12-20					

① Further Workdone NIL

On 5<sup>th</sup> 19/12/20  
 19/12/20  
 J.E.  
 Nautwatta

ABSTRACT OF COST

(1/1) Proding and fixing  
 Working benchmark and  
 Reference Pillar

Qty V.T.M.B.P.<sub>16</sub> =

(A) Bench mark Pillar

1 No @ Rs 4362 = 12 each

Rs 4,362 = 12

(B) Reference Pillar

1 No @ Rs 133 = 13 each

Rs 3,934 = 13

(2/2) Cleaning and grubbing

Road Band

Qty V.T.M.B.P.<sub>10</sub> = 0.47 Ha

@ Rs 40,733 = 47 per Ha. 23,377 = 47

Totally 31,733 = 10

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					31,733 = W
(3/3) Scarifying Existing Bituminous Surface					
					Qty V.T.M.P.LD = 247.50 m <sup>2</sup>
					@ Rs 17 = 51 per m <sup>2</sup> Rs 4,333 = W
(4/4) Excavation for Roadway in Soil, Box Cutting					
					Qty V.T.M.P.P = 675 m <sup>3</sup>
					@ Rs 82 = 01 per m <sup>3</sup> Rs 553 = W
(5/5) Construction of Embankment with approved material deposited at side from Roadway					
Cutting:					
					Qty V.T.M.P.P = 4.05 m <sup>3</sup>
					@ Rs 27 = 98 per m <sup>3</sup> Rs 113 = W
(6/6) Construction of Embankment with approved material obtained ... Road					
up to 100 M					
					Qty V.T.M.P.P = 550.0 m <sup>3</sup>
					@ Rs 132 = 56 per m <sup>3</sup> Rs 72,708 = W
(7/7) Const of Embankment with approved material obtained from borrow pits - - Road 1000 M					
					Qty V.T.M.P.P = 345.0 m <sup>3</sup>
					@ Rs 187 = 23 per m <sup>3</sup> Rs 64,594 = W
Continuation					Total Rs 1,74,234 = W

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(8/8) Const. of Subgrade and kerbs shoulder ... Comp.					BA V.T.M.B P <sub>11</sub> = 174.234 m <sup>3</sup> @ Rs 189 = 1. per m <sup>3</sup> Rs 3,21,992 =
(9/9) Const. of C.S.B. Grading I - - Comp.					BA V.T.M.B P <sub>10</sub> = 490.0 m <sup>3</sup> @ Rs 3065 = 73 per m <sup>3</sup> Rs 15,02,208 =
(10/10) Const. of N.B.M. Grading 3 - - Comp.					BA V.T.M.B P <sub>12</sub> = 172.20 m <sup>3</sup> @ Rs 4610 = 21 per m <sup>3</sup> Rs 8,86,217 =
(11/14) Const. of Cement Concrete Pavement - with 43 Grade - - ... Comp.					BA V.T.M.B P <sub>12</sub> = 55.08 m <sup>3</sup> @ Rs 7427 = 51 per m <sup>3</sup> Rs 4,09,107 =
(12/17) A/V and fixing of Logo & Project -					BA V.T.M.B P <sub>12</sub> = 2 m <sup>3</sup> @ Rs 10,174.61 per m <sup>3</sup> Rs 20,349 =
(13/23) Dismantling of existing structure, like Cement Concrete ... Comp.					BA V.T.M.B P <sub>12</sub> = 1.41 m <sup>3</sup> @ Rs 4742.67 per m <sup>3</sup> Rs 669 =

Continuation

10 Feb, 33, 14776 =

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/R		33,14,776 <sup>sq</sup>
(14/24) Zis mantling of existing structure like stone/brick mortar					
					Qty V.T. M.P. = 48,02 m <sup>3</sup>
					@ R <sub>2</sub> 228-40 per m <sup>3</sup> R <sub>10</sub> 10,968 <sup>sq</sup>
(15/25) Removal of all types of Hume pipe					
					Qty V.T. M.P. =
(A) Up to 600 mm dia					
					Qty 7.50 m
					@ R <sub>2</sub> 169-57 per m R <sub>10</sub> 1275 <sup>sq</sup>
(B) Above 600 mm dia					
					Qty 5.0 m
					@ R <sub>2</sub> 227-58 per m R <sub>10</sub> 1,149 <sup>sq</sup>
(16/26) B/W in excavation in found					
					Qty V.T.M.P. = 53.60 m <sup>3</sup>
					@ R <sub>2</sub> 325-71 per m <sup>3</sup> R <sub>10</sub> 17,028 <sup>sq</sup>
(17/27) P/V Cement concrete with 1:1:5 Comp.					
					Qty V.T.M.P. = 9.20 m <sup>3</sup>
					@ R <sub>2</sub> 6,065-52 per m <sup>3</sup> R <sub>10</sub> 55,803 <sup>sq</sup>
(18/28) P/V Cement concrete with M20 in sub structure					
					Qty V.T.M.P. = 67.48 m <sup>3</sup>
					@ R <sub>2</sub> 7032-61 per m <sup>3</sup> R <sub>10</sub> 4,78,609 <sup>sq</sup>
					Total R <sub>10</sub> 38,79,608 <sup>sq</sup>

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					21 B/P.R. 38,79,608/-
(19/29) Providing and laying A.C.C. N.B. H.P. 1000 mm dia.					
Qty V.T.M.B.P. 14 = 15.00M					
@ Rs 4451.62 per M					
					Rs 66,774/-
(20/31) Providing and laying of R.C.C. 300mm dia Conduct Pipe					
Qty V.T.M.B.P. 14 = 20.00M					
@ Rs 1087.60 per M					Rs 20,552/-
					Total Rs 39,66,934/-
Deduct 10% below as per Agreement					Rs 3,96,693/-
					Total Rs 35,70,241/-
Deduct Previous Payment					Rs 20,35,616/-
					Total Rs 15,34,625/-
Suman 19-12-20 J.E. Nauwalta					
					19/12/20 J.E. (Nauwalta)
					A/O C.P. S 3/1/20