

II Ind A/c Bill.

Sch. XLV-Form No. 134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Const. of road from				
	L034 Bhola chowk to Singly-				
	ahi kote hui Harigan Tota Pa-				
	thapur.				
Agency:-	Sri Navin Kumar Roy.				
Ag. No:-	9 (SBD) 2020-21				
Date of start:-	22/06/20				
Date of comp:-					
Measurement date:-	15/12/20				
	Const. of 2 Nos 1x1000				
	mm dia house pipe				
	culvert.				
(1)	E/W in excavation				
	for structure as per				
	drawing — all comp.				
H/W-	2 Nos 2x6.30x1.40x1.50=				52.92m ³
Pipe portion-	2 Nos 1x5.90x1.50x0.80=				14.16"
					67.08m ³
(2)	P/v Dee m. 15 ch after				
	foundation complete				
	as per drawing —				
	all comp 90%.				
H/W-	2 Nos 2x6.30x1.40x0.150=				5.29m ³
(3)	Brick masonry work				
	in cement mortar				
	in foundation —				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		all lump job.			
H/W-	2NSX2	6.00	$\frac{1.25+0.80}{2}$		
				$\times 1.35 =$	33.21M ³
④	Brick masonry work in current motor in substructure - all lump job.				
H/W-	2NSX2	6.00	$\frac{0.666+0.40}{2}$		
				$\times 1.80 =$	23.03M ³
Less pipe	2NSX2	$\frac{3.14}{4}$	$\times (1.2)^2$	$\times 0.60 (-)$	2.71
					20.32M ³
⑤	P/v & laying Rcc pipe				
	NP/3 for current all lump job.				
	2NS	3.00	2.50		15.00M
⑥	Laying bedding on well compacted sand				
	masonry all lump job.				
Below pipe	2NSX1	5.90	1.50	0.55	9.74M ³
Less pipe	2NSX1	5.90	0.22		$(-) 2.60$
⑦	Filling in foundation trenches as per drawing. all lump job.				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H/W -	2N5X2	6.00		0.405	= 9.72 M ³
Arond pipe -	2N5X1	6.30	1.50	0.90	= 17.01
less pipe	2N5X1	6.30		0.91	= (-) 11.47"
					15.26 M ³
⑧ Brick Masonry work in cement mortar (1:3) in parapet — an comp job.					
	2N5X2	6.00	0.40	0.60	= 5.76 M ³
⑨ Plastering with em (1:4) 15 cm thick on brick work in Substructure — an comp job.					
Parapet wall	2N5X4	6.00	0.60		= 28.80 M ²
	2N5X2	6.00	0.40		= 9.60
	2N5X4	0.40	0.60		= 1.92 "
					40.32 M ²
⑩ Const. of Subgrade & earthen shoulder with approved material — in C.C. position.					
	1X	30.00	1.40	0.175	= 7.35 M ³
	1X	10.00	1.40	0.175	= 2.45 "
					9.80 M ³
	both side	2X	9.80 M ³		= 19.60 M ³
 15/12/20					

Continuation

Sch. XLV-Form No. 134						
Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
		Abstract of last.				
①		clearing & grubbing of road land.				
		vide this MB				
		P. 5 = 0.375 Hect.				
		@ Rs. 49,496 = 70 / M ³ Rs. 18,561 = 00				
②		Box cutting for Pavement Const.				
		vide this MB				
		P. 5 = 61.50 M ³				
		@ Rs. 122 = 15 / M ³ Rs. 7512 = 00				
③		P/v 2 laying G.S.B				
		—				
		vide this MB				
		P. 5 = 61.50 M ³				
		@ Rs. 2758 = 68 / M ³ Rs. 1,69,659 = 00				
④		P/v 2 laying Stone metal gp III -				
		vide this MB				
		P. 5 = 231.15 M ³				
		@ Rs. 3128 = 89 / M ³ Rs. 7,23,243 = 00				
⑤		P/v 2 Const. of e.e road -				
		vide this MB				
		P. 5 = 492.24 M ³				
		@ Rs. 6932 = 66 / M ³ Rs. 34,12,533 = 00				
Continuation						
Rs. 43,31,508 = 00						

BF Rs. 43,31,508 = ₹
13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Const. of Subgrade & earthen Shoulder -					
		vide this MB			
	P. 5 =		387.88 M ³		
	P. 11 =		19.60,		
			407.48 M ³		
	@ Rs. 176 = 75 / M ³ Rs. 72,022 = ₹				
⑦ E/W in excavation for structure -					
		vide this MB			
	P. 9 =		67.08 M ³		
	@ Rs. 260 = 59 / M ³ Rs. 17,480 = ₹				
⑧ 1/2 x 1/2 x 15 cu open fd -					
		vide this MB			
	P. 9 =		5.29 M ³		
	@ Rs. 5646 = 75 / M ³ Rs. 29,871 = ₹				
⑨ Brick masonry work in Cement mortar in foundation -					
		vide this MB			
	P. 10 =		33.21 M ³		
	@ Rs. 5987 = 02 / M ³ Rs. 1,98,829 = ₹				
⑩ Brick masonry work in Cement mortar in Sub structure -					

Continuation

Rs. 46,49,710 = ₹

Rs. 46,49,710=00

Sch. XLV-Form No. 134

14

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		vide this MB			
	P. 10	= 90.32 M ³			
		@Rs. 6480=11/M ³ Rs. 1,31,676=00			
(11)	P/v 2 laying Reetipe				
	NP. 3				
		vide this MB			
	P. 10	= 15.00 M			
		@Rs. 3691=62/M Rs. 55,374=00			
(12)	Laying bedding on				
	well graded sand.				
		vide this MB			
	P. 10	= 9.74 M ³			
		@Rs. 449=07/M ³ Rs. 4374=00			
(13)	sand filling in				
	of trenches				
		vide this MB			
	P. 11	= 15.26 M ³			
		@Rs. 449=07/M ³ Rs. 6853=00			
(14)	Brick masonry work				
	in cm(1:3) Parapet -				
		vide this MB			
	P. 11	= 5.76 M ³			
		@Rs. 6227=11/M ³ Rs. 35,868=00			
(15)	Plastering cm(1:4)				
	15 mm thick on -				
	brick work in sub				
	structure -				

Continuation

Rs. 48,83,855=00

BFRs. 48,83,855=00

15

ch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		vide this MB			
	P. 11	= 40.32 m ²			
		@ Rs. 187 = 30/m ² - Rs 7552=00			
		Rs. 48,71,407=00			
	Add. G.S.T + Lab less 13%	+ 6,35,883=00			
		Rs. 55,27,290=00			
	less 10% below as per agreement	(-) 5,52,729=00			
		Rs. 49,74,561=00			
	Less previous payment				
	vide this MB P. 8	(-) 7,12,811=00			
		Rs. 42,61,750=00			

cto
P. 11
5.1.21

10/12/20

J.E

Material Statement.

- ① Bricks = 29,645 nos
- ② Kail Sand = 18.48 m³
- ③ Local Sand = 25.00 m³
- ④ Stone Ag = 4.23 m³

Continuation