

6th and Last Bill of Const work.

Sch. XLV-Form No. 1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Dhola Samastipur road					MTU 124
Chauk to Mura Bakhri Ramchandra Paswan Ke Ghar					
Tak (Aaga Sakra Simon)					
Agency: -	Sulabh Infrastructure Pvt. Ltd.				
	LN Nagar (Beda) MTU 2.				
Ag. No: -	84 SBD/2019-20				
Date of start: -	31.08.2019				
Date of Completion: -	30.08.2020				
Actual Date of Completion: -	05.10.2020				
Further Measurement: -	NIL				
	Billed 26.12.2020				
	JES				

Abstract of Cost				
① Construction of reference and working bench mark.				
Only vide T.M.B.P (36) = 2.678 KM				
@ 3520 = 94/KM → R 9429 = 0				
② Construction of reference pillar				
- do - do - all complete job				
Only vide T.M.B.P (36) = 2.678 KM				
@ 1648 = 24/KM → B 4414 = 0				
③ Cleaning and grubbing of road				
Land width.				
Only vide T.M.B.P (36) = 1.87 Ha				
@ 49174 = 86/Ha → B 91957 = 0				

