

Amend 2nd on A/c bill

ABSTRACT OF COST

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Polkha area, dharti					
paleki Sadak to Bhatnagar					
Nahar dal Naya ray					
tola in Saraiya block.					
N/A - Subash Infrastructure Pvt.					
Agg. No - 83/ New/ SBD/ 2019-20					
date of work order - 31/08/2019					
date of comp - 30/08/2020					
Actual comp. date - 15/5/2020					
date of Entry - 12/11/2020					
<u>Items of work</u>					

(1) Setting out Girth of Ref.					
working bench. metric.					
Qty. in m. TMB PN - 9					
$Q = 0.66 \text{ km} @ 3520.99/\text{km} = 2324.00$					
(2/2) Setting out Girth of					
Ref. pillar/Burden.					
Qty. in m. TMB PN - 9					
$Q = 0.66 \text{ km} @ 1648.21/\text{km} = 1088.00$					
(3/3) clearing & grading of Road					
Qty. in m. TMB PN - 9					
$Q = 0.46 \text{ km} @ 4974.84/\text{km} = 22620.00$					
(4/4) Excavation for Roadway in Soil					
Qty. in m. TMB PN - 10					
$Q = 49.50 \text{ m} @ 12135/\text{m} = 6002.00$					

Continuation

= 32039.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty of M/S P.W. 14					
Q = 1 NO. @ 212.31 No = 2122.00					
(18/13) Road making with					
not applied thermochlor					
Compens with do					
Qty of M/S P.W. 14					
Q = 132.00 m ² @ 939.40/m ² = 123948.00					
Total =					4602251.00
less previous bill payment =					4074368.00
Net amount =					5,27,883.00
Received					
15/5/2021					15.9.2021
material Statement upto date					
E/W - 917.30 m ² @ 1.71					
Agg. 53mm to 9.5mm - 44.66 m ³ @ 526.80					
Agg. 9.5mm to 2.36mm - 17.86 m ³ @ 419.80					
stone dust - 26.80 m ³ @ 161.80					
Agg. 53mm to 22.4mm - 206.80 m ³ @ 466.20					
Stone Screening - 41.02 m ³ @ 350.99					
Bricks - 32657 Nos. @ 6.070					
local sand - 19.96 m ³ @ 118.34					

Continuation

Received
15/5/2021

C/S

Signature
6.1.21

Executive Engineer
R.W.D. Works Division
Muzaffarpur East-1