

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of road from Pathra Dedawz Road to Bhagat Chank Takiapur with 5 yr maintenance under Head MM454 (SC)					
Name of Agency - Anjani Kumar, At - Chaya Niwas, Road No. - 4, Lakshibag, Dalmya, Gaya.					
Agreement No. - 29 / MM454 / SC / SBD / 20-21					
Date of commencement - 22.06.20					
Date of completion - 21.03.21					
Date of measurement - 18.12.20					
(1) E/W in excavation of found. of structure --- etc (1000 mm dia H.P.C 02 Nos)					
H.W. 2 x 2 x 6.30m x 1.40m x 1.50m = 52.92 m ³					52.92 m ³
Pipe portion - 2 x 1 x 5.90m x 1.50m x 0.30m = 5.31 m ³					5.31 m ³
					58.23 m ³
(2) P/W P.C.G M15 in open found. -- etc					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abt. start of cut</u>					
($\frac{1}{30}$) E/W in excavation for found - - etc					
Qty incl TMB					
Page No. (9) - 58.23 m ³					
@ ₹ 294.73/m ³ — — —					₹ 17162.16
($\frac{2}{31}$) Plu P.C.C M15 in found - - etc					
Qty incl TMB					
Page No. (02) - 5.29 m ³					
@ ₹ 4107.71/m ³ — — —					₹ 21730.16
($\frac{3}{32}$) Plu P.C.C M20 in sub-struct - - etc					
Qty incl TMB					
Page No. (2) - 37.64 m ³					
@ ₹ 4349.68/m ³ — — —					₹ 163722.12
($\frac{4}{36}$) Plu 4 layer R.C.C pipe N P 1000 mm - - etc					
Qty incl TMB					
Page No. (2) - 15.62 m					
@ ₹ 4017.08/m — — —					₹ 60256.12
($\frac{5}{35}$) Plu P.C.C M20 in sub-struct - -					
Qty incl TMB					
Page No. (02) - 26.09 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 1537.11/m ³					₹ 401001. w
(¹⁴ / ₁₀) PIV	W. B. M		42		
etc					
Qty vide TMA					
Page no. (87) - 116.16 m ³					
@ ₹ 2245.04/m ³					₹ 260784. w
(¹⁵ / ₁₄) Cont of 42 - meter for					
CC Pavement - etc					
Qty vide TMA					
Page no. (87) - 100.97 m ³					
@ ₹ 5209.25/m ³					₹ 525978. w
(¹⁶ / ₃₄) Supply of, P.H.S., &					
plain H.S.D bar in					
found - etc					
Qty vide TMA					
Page no. (87) - 149 MT					
@ ₹ 49944.32/MT					₹ 74417. w
(¹⁷ / ₃₃) PIV P. CC M ⁿ in					
found - etc					
Qty vide TMA					
Page no. (87) - 37.13 m ³					
@ ₹ 4816.79/m ³					₹ 178847. w
(¹⁸ / ₃₇) PIV of laying 300					
mm & H.P. - etc					
Qty vide TMA					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Page No. (8) - 20.00 m					
@ ₹ 800.40/m					₹ 16008.00
(19/22) P/V - (P/V) of typical intensity					
Side board - etc					
Qty incl. TMB					
Page No. (8) - 02 Nos					
@ ₹ 9340.50/No.					₹ 18681.00
					₹ 2146904.00
Add 12% G.S.T. (+)					₹ 257628.00
Add 1% Labour. con (+)					₹ 21469.00
					₹ 2426001.00

Less 15.2% below - 368752.00

₹ 2057249.00

Bank
18.12.20
J.E

M. Kumar
18.12.20
A.E

Material Statement -

(i) Stone-aggret-

40 mm - 2.53 m³ @ 441.08/m³

20 mm - 55.73 m³ @ 550.85/m³

10 mm - 36.73 m³ @ 614.17/m³

(ii) Coarse sand -

93.36 m³ @ 150.80/m³

(iii) G.S.B. material

53-9.5 mm - 166.96 m³ @ 516.42/m³

9.5-2.36 mm - 166.79 m³ @ 411.33/m³