

LO21 (P) PMGSY To UHATAHA MUSHARI

Schedule XLV Form No. 134.

BENIPUR

MMGSY.SC
DIVISION

UHANSHYAMPUR

SUB-DIVISION

2019-20

Measurement Book

JAY PRAKASH SINGH

N.B No 1162

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 100 टंकन (पन्ने) हैं जिस को
सहायक अभियंता उपेन्द्र कुमार शर्मा ग्रामीण
कार्य विभाग कार्य अवर प्रमंडल
जहानश्यामपुर नाम से निर्गत किया जाता है

18/05/2020

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर (दरभंगा)

राम
18/5/2020

Sch. XLV-Form No. 134

BENIPUR DIVISION

JHANSHYAMPUR SUB-DIVISION

ग्रामीण कार्य विभाग कार्य प्रमंडल
बेनीपुर

Measurement Book

No. 1162

Name of officer उपेन्द्र कुमार शर्मा

सहायक अभियंता - जहानश्यामपुर

Date of first entry _____

Date of last entry _____

		1st or Alcibi.		
		Abstract of cost		
(1/1)	poor	Setting out pillars.		
1.0 NOS	Hyndep (1)	Tons		
		@ Rs 4322.61/each — Rs 4323 = =		
(2/2)	poor	Constn of R/pillars.		
2.0 NOS	Hyndep (1)	Tons		
		@ Rs 1997.64/each — Rs 3995 = =		
(3/3)		Clearing & grubbing the Road land —		
		— — — — — Rs		
0.197 Heet	Hyndep (2)	Tons		
		@ Rs 49174.86/Heet — Rs 9687 = =		
				/

Continuation

C.O

Rs 18005 = =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F.R 18005 =
(4/5) pav. construction of					
embankment - - - - -					
(lead up to 1000m)					
174.758m ³	Hydrup (2) TmB				
	@R 179.101/m ³				R 31299 =
(5/8) pav. construction of					
G.S.B with well graded					
material - - - - -					
68.271m ³	Hydrup (4) TmB				
	@R 3197.083/m ³				R 218268 =
(6/9) pav. laying spreading &					
compacting W.B.M					
Gr III - - - - -					
148.112m ³	Hydrup (6) TmB				
	@R 3891.335/m ³				R 576353 =
(7/13) pav. construction of					
cement concrete pav					
ment M30 grade &					
316.018m ³	Hydrup (8) TmB				
	@R 8030.541/m ³				R 2537796 =
(8/17) pav. & fixing 'Logo' of					
M.M.G.S.Y proposed board					
- - - - -					
2.02105	Hydrup (2) TmB				
	@R 9704.599/each				R 19409 =

Continuation

C.O R 3401130 =

650983

[illegible]