

प्रमाणित किया जाता है कि
 इस मापी प्रकृति में देखा हुआ कुल
 100 (एक सौ) पन्ना मात्र है, जिसे
 सहायक अभियन्ता, ग्रामीण कार्य विभाग,
 चौक के नाम से निर्माण किया जाता
 है।

19/12/20
 कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य प्रदर्शन, भुवना
 19/12/20

Sch. XLV-Form No. 134

भुवना DIVISION
 चौक-2 SUB-DIVISION

MMGSY अन्तर्गत TDS से भेलाडी
 पत्र का निर्माण कार्य

Measurement Book

No. 1353

Name of officer सहायक अभियन्ता

शा. का. वि. चौक 1

Date of first entry

Date of last entry

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st	on A/c Bill			
CH -	mm	6.5			
Name of work - Construction of Road					
from TOS to Bheladih.					
Contractor Name - Bhaskar Pratap Singh,					
vill - Sakri, P.O. + P.S. Kudra					
Kaimuti.					
Agreement No - SBD-23/2019-2020					
Accepted Rate - 10% Below.					
Agreement value - Const - Rs. 5927260 = 00					
Main - Rs. 202041 = 00					
Total = Rs. 6129301 = 00					
Date of Issue work order - 13-01-2020					
Date of completion - 12-10-2020					
Date of Entry - 22-01-2020					
<u>Measurement details</u>					
Setting out with reference B.M,					
w. B.M, reference Pillar -					
- do - do - all comp. Job -					
					0.80 Km

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) 600mm dia circular -					
1 Nos. @ R. 8351.63/each -					R. 8352=00
(iii) 600mm x 450 mm rectangular					
2 Nos. @ R. 5256.10/each -					R. 10512=00
(iv) 900mm side octagon ✓					
1 Nos. @ R. 6940.73/each -					R. 6940=00
(20/11) R.C.C. M-15 grade K.M. Stone					
- do - do - Job -					
As vide TMB Page (28) item (25)					
(21) ordinary K.M. - 3 Nos.					
@ R. 2613.19/No. -					R. 5526=00
(22) 200mm Stone - 4 Nos.					
@ R. 708.32/No. -					R. 2833=00
(21/19CIV) Providing & Laying of Hot applied thermoplastic compound - do					
with cement primer - do - do Job.					
As vide TMB Page (28) item (21)					
16.0 m ² @ R. 934.41/m ² -					R. 149506=00
(22) Providing & Laying boulder apron for bed protection with stone boulders - do - do Job					

Continuation

