

प्रमाणित किया जाता है कि-
सही मापी प्रस्तुत में देखा हुआ
कुल 100 (एक सौ) पटना मात्र है,
जिसे सहायक अभियंता और कां,
वि. पौड़ के नाम से निर्गत किया
जाता है।

29/4/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, पण्डुआ

29/4/20

Sch. XLV-Form No. 134

अभुआ DIVISION

पौड़ SUB-DIVISION

MMGSY अन्तर्गत L036 से भवनी
पत्र,

Measurement Book

No. 1379

Name of officer सहायक अभियंता,

और कां वि. पौड़।

Date of first entry

Date of last entry

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Ist on A/c			Bill
CH ⇒	MMHSY (GEN)				
Name of Work ⇒	construction and sy				
	Maintenance of road				
	L036 to Bhatani				
Agency ⇒	Sri	Priyaranjan K. Singh			
	Neh-Sarsa, Post - Risiyab.				
	DIST - Aurangabad				
Agreement NO ⇒	SBD-18/2020-21				
Agreement cost ⇒	Const ⇒	8943024=			
	Mainten ⇒	629451=			
	Total	9573275=			
Date of commence ⇒	11.5.20				
Date of completion ⇒	10.5.21				
Date of Entry ⇒	10.6.20				
	Details of M/S				
Station ①	Setting out reference				
1	Pillar bridge etc				
	1.55 km				
Station ②	clearing and grubbing				
2	road land				
	1				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No ②	clearing and grubbing				
	road land	—	—	—	
Qrmb Page ⑧	0.93 H.A				
	ch 5419.03/H.A - b				50405=0
Item No ③	Excavation of road work				
	in soil by hydraulic				
Qrmb Page ⑧	81.70 m ³				
	ch 86.81/m ³ - b				709229
Item No ④	construction of embankment				
	with deposited soil				
Qrmb Page ⑧	81.70 m ³				
	ch 52.49/m ³ - b				42882
Item No ⑤	const of Embankment				
	with approved material				
	by 100m lead				
Qrmb Page ⑧	800.84 m ³				
	ch 196.11/m ³ - b				157053=
Item No ⑥	const of Embankment with				
	approved material 100m lead				
Qrmb Page ⑧	200.21 m ³				
	ch 194.89/m ³ - b				39019=
Item No ⑦	const of subgrade and				
	earth shoulder				
Qrmb Page ⑧	2848.50 m ³				
	ch 196.74/m ³ - b				560414=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. ⑧	Excavation of road work				
	on box culvert				
QVTMB Page	110 ⑧ $\Rightarrow 63.00 \text{ m}^3$				
	cf 86.81/m ³				5469=
Item No. ⑨	const of granular sub base				
	by well graded material				
QVTMB Page	⑩ $\Rightarrow 1123.66 \text{ m}^3$				
	cf 3093.52/m ³				3630741=
Item No. ⑩	providing laying valley				
	recm gr. 11				
QVTMB Page	⑩ $\Rightarrow 196.875 \text{ m}^3$				
	cf 3815.84/m ³				751244=
Item No. ⑪	Earth work excavation in				
	foundation				
QVTMB Page	110 ⑩ $\Rightarrow 32.40 \text{ m}^3$				
	cf 312.08/m ³				10111=
Item No. ⑫	providing laying for				
	rec HP. 2 HP of 3 comp				
QVTMB Page	⑩ $\Rightarrow 90.00 \text{ m}^3$				
	cf 1026.22/m ³				92360=
					5317903=
Item No. ⑬	beton on for Aggruel				cf 531790=
					4786113=
Item No. ⑭	beton for				cf 2333706=
	bet for				2452407=

JE 5/12/20

Continuation

9/11/21