

[illegible]

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
		Abstract of Cast.				
1		Pro. and fixing working				
		Pillars -- do -- do E19				
		(i) Bench mark Pillar -				
		1 Nos vide T.M.B Page - 11				
		@ B. 4365.16 / Each - B				4365.0
2.		(ii) Reference Pillar -				
		3 Nos vide T.M.B Page - 11				
		@ B. 1993.69 / Each - B				5981.0
<u>2.</u>		Pro. clearing and				
<u>2</u>		Graveling Road Land -- do E19				
		0.62 Hect vide T.M.B Page - 11				
		@ B. 51133.76 / Hect - B				31702.0
3		Excavation for road				
		way in soil using				
		manual means -- do -- E19				
		30.84 m ³ vide T.M.B Page - 11				
		@ B. 74.16 / m ³ - B				2287.0
4.		Const. of Embankment				
		with materials obtained				
		from road ways cutting				
		do -- do E19				
		18.50 m ³ vide T.M.B Page - 11				
		@ B. 26.11 / m ³ - B				483.0

Continuation

C.O.B. 44818.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.B.		44818.0
5.	Const. of embankment with approved materials obtained from road ^{baro pits} road				
	Cutting - do. Elg Level - 100m				
670.56 m ³	vide Tim. B page - 12				
@ B.	131.03	m ³		B.	87863.0
6.	Const. of embankment with approved materials obtained from baro pits				
	Cutting from - 1000m Level				
447.04 m ³	vide Tim. B page - 12				
@ Ps	174.94	m ³		Ps	78205.0
7.	Pro. Const. of Subgrade and earthen shoulder				
	do. do. Elg				
1233.56 m ³	vide Tim. B page - 12				
@ Ps.	176.58	m ³		Ps.	247822.0
8.	Pro. G.S.D Grade I on the road - do Elg				
540.075 m ³	vide Tim. B page - 12				
@ B.	2905.76	m ³		B.	1569328.0
9.	Pro. W.B.M Cur III on the road - do. do. Elg				
247.49 m ³	vide Tim. B page - 17				
@ B	3325.50	m ³		B	823028.0

Continuation

C.O.P. 2821064.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F B. 28	210642.0
10/13				Const of un-reinforced	
				Plain Cement Concrete	
				Pavement - do. do. Elg	
				141.0 m ³ vide Page-18	
				@ Rs. 6904.94/m ³ - Rs.	973596.0
				H.P culvert	
11/23				Elw excavation of	
				Foundation - do. Elg	
				29.80 m ³ vide Tim. B Page-12	
				@ Rs. 269.32/m ³ - Rs.	8026.0
12/24				Pro. P.C.C M15 in	
				Foundation - do. do. Elg	
				4.595 m ³ vide Tim. B Page-13	
				@ Rs. 5490.13/m ³ - Rs.	25227.0
13/25				Pro. P.C.C M20 in	
				Found and Sub structure	
				do. do. Elg	
				33.74 m ³ vide Tim. B Page-13	
				@ Rs. 6222.44/m ³ - Rs.	209945.0
14/26				Pro. S.I.P.F 1000mm	
				dia Hume Pipe do.	
				do. Elg	
				7.50 m vide Tim. B Page-13	
				@ Rs. 4199.53/m ³ - Rs.	31496.0
				Box culvert	
15/28				Elw excavation of	
				Foundation - do. Elg	
Continuation					
				95.33 m ³ vide Tim. B Page-13	
				@ Rs. 269.32/m ³ - Rs.	25674.0
				C.O.R.	4095028.0

Particulars	Details of actual measurement				of area
	No.	L.	B.	D.	
			B.P.Bs	40	35028.00
16/29	Pro.	P.C.C	M15 in		
		Foundation	do	E19	
7.92m ³	vide	T.M.B	Page	14	
	@	5490.13/m ³		Rs	43482.0
17/30	Pro.	P.C.C	M20 in		
		Foundation	do	E19	
31.152m ³	vide	T.M.B	Page	14	
	@	6026.02/m ³		Rs	187723.0
18/32	Pro.	P.C.C	M20 grade		
		in Sub Structure			
		do	do	E19	

16.24m ³	vide	T.M.B	Page	14	
	@	6222.44/m ³		Rs	101052.0
19/34	Pro.	P.C.C	M25 in		
		S/S	do	do	E19
9.93m ³	vide	T.M.B	Page	14	
	@	6834.57/m ³		Rs	67867.0
20/35	Pro.	S/F/F	H.Y.S.D bar		
		do	do	E19	
1.01m ³	vide	T.M.B	Page	14	
	@	45731.98/m ³		Rs	46189.0
21/36		back Filling	behind		
		Abutment and RW	do		
		do	E19		
34.10m ³	vide	T.M.B	Page	14	
	@	702.46/m ³		Rs	24087.0
Continuation					
					C.O.R. 4565428.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			b.f.B	456	5028.0
22/38	Pro.	R.C.C	M30 grade		
		in deck Slab - ab. ab. E19			
4.38 m ³	vide	T.M.B	Page - 15		
	@ B.	7398.96/m ³	- B.		32407.0
23/39	Pro.	SIFIA	HYSD		
		bar ab. - ab. E19			
0.38 MT	vide	T.M.B	Page - 15		
	@ B.	46781.78/MT	- B.		17777.0
24/40	Pro.	R.C.C	M20 in		
		Parapet - ab. ab. E19			
4.0 m ³	vide	T.M.B	Page - 15		
	@ B.	6222.44/m ³	- B.		24890.0
25/41	Pro.	Dismantled the			
		damaged existing P.C.C and R.C.C			
		Structure - ab. ab. E19			
	(I) P.C.C work				
1.50 m ³	vide	T.M.B	Page - 15		
	@ B.	484.71/m ³	- B.		727.0
	(II) R.C.C structure				
3.36 m ³	vide	T.M.B	Page - 15		
	@ B.	1093.44/m ³	- B.		3673.00
26/45	Pro.	Dismantled the			
		old chimney B/W ab. E19			
24.75 m ³	vide	T.M.B	Page - 15		

Continuation

@ B. 231.77/m³ - B. 5736.00

C.O.Rs. 4650638.00

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F &	46	50638.00
24.	Add	12%.	For GST		
	and	1%.	for Labour		
	Less	Total	13%.	—	604583.00
		C.O.	Rs.		52,55,221.00
Less 10% below					52,55,221.00
Sub			Net B.		4729699.00
4.12.2020			Payment		626726.00
Less Provision					4102973.00
Sub					
4.12.2020					
J.E					