

प्रमाणित किया जाता है कि-
इस मापी पुरतका के खपा हुआ
कुल-100 (एक सौ) फन्ना मात्र
है जिसे सहायक अभियन्ता, ग्रामीण
कार्य विभाग, अप्पौरा के माफ
से निर्गत किया जाता है।

12/11/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, पथुआ

12/11/20

Sch. XLV-Form No. 134

भुआ DIVISION

अप्पौरा SUB-DIVISION

MMGISY के अन्तर्गत L020 से दखर
पथ।

MEASUREMENT BOOK

No. 1433

Name of Officer सहायक अभियन्ता

ग्रामीण कार्य विभाग, अप्पौरा

Date of first entry

Date of last entry

Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Tst on Ale Bill	
Name of Work:- Const of Road 6020 to Dahar	
Agency - Dams Civil Const Indr Pvt Ltd.	
Approved -	
Date of start -	

1) setting out work with
Const. of W.B.M & P/P
1.95 km

2) clearing & grubbing
of Road land - - -

$1950.0 \times 60 = 11700.0 m^2$
1.17 Hha

2) prov. fixing of m.m.
G.S. Informatory Board
2 Nos.

Scanned with CamScanner

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract - at Const. I & II on Ate Dill (wide 9.11 m. B. Pg 1 to 4)					
1/ Setting out work with Const. at 21.12.11 & 21/12					
Pg-1					
1.95 Km					
@ 6104.14 Km. -					13073=6
2/ clearing & grubbing of Road Land - - -					
Pg-1					
1.19 Ht					
@ 58358.961 - 1					68280=10
3/ Construction of Embankment - - -					
Pg-2					
680.0 m ³					
@ 209.83 m ³ - 1					1,42,684=0
20-1-					
170.0 m ³					
@ 215.76 m ³ - 1					26679=0
4/ Prov. Construction of granular sub-base with well graded - - -					
Pg-3					
731.25 m ³ @ 3098.95 - 1					23,06,205

Continuation

