

प्रमाणित किया जाता है-
कि इस मापी पुरस्कार में देखा हुआ
कुल 100 (एक सौ) पन्ना मात्र है-
जिसे सहायक अभियंता ग्रामीण कार्य
विभाग कार्य उपर प्रमंडल, यैनपुर के
नाम से निर्गत किया जाता है।

10/8/70
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, यैनपुर
10/8/70

Sch. XLV-Form No. 134

भुआ DIVISION

यैनपुर SUB-DIVISION

MMGSY अन्तर्गत T04 से लोचिपुर
पब निर्माण।

MEASUREMENT BOOK

No. 1406

Name of Officer सहायक अभियंता

ग्रा० का० वि०, यैनपुर।

Date of first entry

Date of last entry

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	First	RIA	Bill		
N/W -	Toh	to	Lodipur		
Name of contractor:-					
	Paramatma Tiwari				
	vill - Urdh				
	Po + P.S - Chenari				
	Dist - Rahtan				
Agreement No -	SBD-35/2019-20-2020-21				
Accepted Rate -	1.35% below.				
Agreement value	Rs 9567337/-				
D.O.C -	30.07.2020				
Date of completion:-	29.07.2021				
① Setting out work with cons ⁿ					
of R.P. & B.M. -	do - all				
Qty	1.35 Km.				1.35 Km.
② Clearing and grubbing of					
road - land -	do - all				
Qty	$(45 \times 30.00) \times 6.00$				
	$= 8100.00 m^2 = 0.81 Hae$				0.81 Hae
③ Cons ⁿ of embankment with					
approved material -	do - all				
Ch.	Area	Mean	length	volume	
0.00	0.257	-	-	-	
50	0.996	0.627	50.	31.325 m ³	

Continuation

Qty 31.325 m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13.4 ft	2839	78 = 66
(4) Cons ⁿ of Subgrade and					
costen shoulder - do - air					
Qty vide item no - (4)					
T.M.B Page No - (2)					
Qty 1560.93 m ³					
@ R 215.92/m ³					R 337036 = 00
(5) Cons ⁿ of G.S.B. by providing					
Well graded material -					
- do - air					
Qty vide item no - (6)					
T.M.B Page No - (4)					
Qty 1022.00 m ³					
@ R 3100.36/m ³					R 3187125 = 36
(6) Providing laying spreading					
and compacting 400 Gr. III					
- do - air					
Qty vide item No - (7)					
T.M.B Page No - (5)					
Qty 379.67 m ³					
@ R 3839.64/m ³					R 1457796 = 12
(7) Cons ⁿ of unreinforced P.C.C.					
Pavement - do - air					
Qty vide item No - (8)					
T.M.B Page No - (6)					
Qty 183.60 m ³					
@ R 8249.07/m ³					R 1514529 = 25

Continuation

Cof 6780465 = 39

