

प्रमाणित किया जाता है—
कि इस मापी प्रश्लिष्ठा में दर्शा
हुआ कुल 100 (एक सौ) पन्ना
मात्र है, जिसे सहायक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
भुवनेश्वर, चैन्नपुर के नाम से निर्मित
किया जाता है।

29/8/70

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, भुवनेश्वर

29/8/70

Sch. XLV-Form No. 134

भुवनेश्वर

DIVISION

चैन्नपुर

SUB-DIVISION

MMGSY के अन्तर्गत T08 से सरपनी
पथ निर्माण।

MEASUREMENT BOOK

No. 1448

Name of Officer सहायक अभियंता,
ग्रामीण कार्य विभाग, चैन्नपुर।

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
First R/A Bill					
N/w - cons ⁿ of road from Tag to Sarabani					
N/A - Raghvendra Prasad Singh					
Kalishthan Company Sarai					
To + P.S - Sarabani					
Dist - Rahtas					
Agreement No - SBD-37/2020-21					
Agreement value Rs 12083259.00					
Accepted Rate - 5.59% below					
D.O.C - 30.7.2020					

Date of completion - 29.07.2021				
D/m - 14.12.2020				
① Setting out work with cons ⁿ				
of R.P & B.M - do - @11				
Qty 1.69 Km -				1.69 Km
② Clearing and grubbing of				
road land - do - @11				
Qty				
(56 Nos x 30.00 + 5.00)				
x 6.00 = 10110.00 m ²				
or 1.01 Hae				1.01 Hae
③ Cons ⁿ of embankment with				
approved material obtained from				
borrow pits - do - @11				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		13.15 R	512	325 = 70	
Qty		9181.37 m ³			
@ R		215.92/m ³	R	471001 = 41	
(5) Excavation for roadway in					
Soil using manual means					
- do - ell					
Qty vide item no - (5)					
T.M.B Page no - (4)					
Qty		6.38 m ³			
@ R		76.96/m ³	R	491 = 00	
(6) Cons'y granular sub.					
base by providing well					
graded material - do					
- ell					
Qty vide item no - (6)					
T.M.B Page no - (5)					
Qty		993.20 m ³			
@ R		3198.25/m ³	R	3176501 = 90	
(7) Providing laying spread					
dug and compacting					
S/no Gr. III - do - ell					
Qty vide item no - (7)					
T.M.B Page no - (6)					
Qty		423.26 m ³			
@ R		3996.62/m ³	R	1691609 = 38	
Total R				5851929 = 39	
Roundly (R)				0 = 39	

Continuation

C.R. 5851929 = 00

[illegible]

Scanned with CamScanner