

L033 To KANMAR Toli

Schedule XLV-Form No. 134

MMHSY-SC
BENIPUR DIVISION

GHANSHYAMPUR SUB-DIVISION

MEASUREMENT BOOK

MMHSY THA

M.B. No - 1314

54 SBD/2020-21

M.B. No - 1314

INDEX

PAGE

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 1000 पन्ने हैं जो
सहायक अभियंता जयप्रकाश कुमार
कार्य विभाग कार्य अवर प्रमंडल
दिल्ली नाम से निर्गत किया जाता है

[Signature]

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेंनीपुर (वरमग)

[Signature]
16.09.2020

INDEX

PAGE

Bench Mark pillars.

1.0 Nos Hybrid ① mB

@ Rs 4108.96/each — Rs 4109 = ✓

(2/2)

prov. constⁿ of R pillars

2.0 Nos Hybrid ① mB

@ Rs 1900.33/each — Rs 3801 = ✓

(3/3)

prov. clearing & grading

the Road less — — — Rs

0.112 Hect Hybrid ① mB

@ Rs 52970.33/Hect — Rs 5933 = ✓

(4/4)

prov. excavation & filling

(22.765 m³) Hybrid ② mB

Unit. 21.0 m³

@ Rs 75.57/m³ — Rs 1587 = ✓

Continuation

C.O

Rs 15430 = ✓

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.f-R	15430=	
(5/5)	pro. const ⁿ of embankment				
	(lead upto 1000.0 m)				
124.281 m ³	Qty in dep (3) m ³				
	@ Rs 190.36/m ³			Rs 23658=	
(6/6)	pro. const ⁿ of embankment				
	(lead upto 1000.0 m)				
289.989 m ³	Qty in dep (3) m ³				
	@ Rs 154.28/m ³			Rs 44740=	
(7/8)	pro. construction of				
	G.S. B with well grade				
	Material - - - - - @				
91.959 m ³	Qty in dep (4) m ³				
	@ Rs 3233.48/m ³			Rs 297348=	
(8/9)	pro. Laying spreading &				
	compacting W.B. m				
	Gross - - - - - @				
80.214 m ³	Qty in dep (5) m ³				
	@ Rs 4122.64/m ³			Rs 323074=	
(9/13)	pro. construction of				
	concrete corner of floor				
	M30 grade - - - - - @				
171.336 m ³	Qty in dep (6) m ³				
	@ Rs 7450.94/m ³			Rs 1276614=	

Continuation

C.O

Rs 1980864=

